

Matthew Fagundes

From: Ryan.Stevenson@sce.com
Sent: Wednesday, October 17, 2012 6:14 PM
To: Rosauer, Michael; Matthew Fagundes
Subject: Mascot - Biweekly Report

Mike/Matt,

See updates below. The project is on schedule to be completed in 2012. The plan is by December 14, 2012 the substation will be energized and in service.

Construction update:

- Substation - Remaining work is anticipated to be completed by Nov 2.
- Subtransmission
 - TSP foundations: Work has been completed.
 - TSP and Wood Pole installation (and wire stringing): 2 TSPs and 8 wood poles are still pending installation and are scheduled for completion in November.
 - Relocation of existing underbuilt distribution facilities:
 - Subtransmission has transferred one of the existing distribution circuits, Burris 12kV, to new subtransmission poles for Mascot.
 - Subtransmission will transfer the second distribution circuit, Gee-Bee 12kV, end of October or first week of November.
 - Goshen-Mascot 66kV line is Ready for Service.
 - Hanford-Mascot 66kV line is Ready for Service.
 - Hanford-Liberty-Mascot 66kV Line will be Ready for Service on November 16.
- Telecom - Remaining work is anticipated to be completed by Nov 1.
-
- Other
 - Irrigation: Work has been completed.

Environmental update:

- We are continuing to monitor two days per week given the nature of the work. No new environmental incidents have been observed.

Thanks,

Ryan Stevenson
Project Manager
Regulatory Affairs
Southern California Edison
8631 Rush Street, General Office 4 - G100 (Ground Floor)
Rosemead, CA 91770
Office (626) 302-3613 (PAX 23613)
Cell (626) 602-5194
Fax (626) 302-4332 (FAX 24332)