

## Matthew Fagundes

---

**From:** Ryan.Stevenson@sce.com  
**Sent:** Thursday, November 01, 2012 3:08 PM  
**To:** Rosauer, Michael; Matthew Fagundes  
**Subject:** Mascot - Status Update

Mike/Matt,

The construction is going accordingly to plan and we are just about complete with all work that would require monitors, e.g., remaining substation work will be done this week. Other minor construction work (e.g., wire stringing) is anticipated to be completed by mid November (see highlights below) and from this point we will be conducting testing with an anticipated on-line date of December 14, 2012.

### Construction update:

- Substation - Remaining work is anticipated to be completed this week.
- Subtransmission
  - TSP foundations: Work has been completed.
  - TSP and Wood Pole installation: Work has been completed.
  - Wire stringing: Scheduled for completion mid November.
  - Relocation of existing underbuilt distribution facilities:
    - Subtransmission has transferred one of the existing distribution circuits, Burris 12kV, to new subtransmission poles for Mascot.
    - Subtransmission will transfer the second distribution circuit, Gee-Bee 12kV, this week.
  - Goshen-Mascot 66kV line is Ready for Service.
  - Hanford-Mascot 66kV line is Ready for Service.
  - Hanford-Liberty-Mascot 66kV Line will be Ready for Service in mid November.
- Telecom - Remaining work is anticipated to be completed this week.
- 
- Other
  - Irrigation: Work has been completed.

### Environmental update:

- We are winding down our monitoring and don't anticipate a need to monitor after this week due to the nature of the remaining work. No new environmental incidents have been observed.
- 

Thanks,

Ryan Stevenson  
Project Manager  
Regulatory Affairs  
Southern California Edison  
8631 Rush Street, General Office 4 - G100 (Ground Floor)  
Rosemead, CA 91770  
Office (626) 302-3613 (PAX 23613)  
Cell (626) 602-5194  
Fax (626) 302-4332 (FAX 24332)