

*Southern California Edison*  
**Presidential Substation Project A.08-12-023**

**DATA REQUEST SET Presidential ED-03 (Part 3)**

**To:** CPUC  
**Prepared by:** Brent Gokbudak  
**Title:** Project Manager  
**Dated:** 05/19/2009

---

**Question 38:**

**Project Description**

1. Please clarify the Proposed Construction Timetable provided below. What activities are anticipated to take place in August 2010? Also, update anticipated schedule for clean-up and restoration. Is this anticipated to take place as construction is occurring?

**Table**  
**Proposed Construction Timetable**

Proposed Project Component	Duration (months)	Estimated Schedule
Construction Begins		August 2010
Subtransmission Construction	9	September 2010-May 2011
Substation Construction	9	September 2010-May 2011
Project Operational		June 1, 2011
Clean Up and Restoration		June 1, 2011

**Response to Question 38:**

The proposed construction timetable was prepared in a format previously requested by the CPUC. This timetable assumed that SCE would receive a final Permit to Construct decision from the CPUC in December 2009, and that construction would commence following acquisition of any additional permits, acquisition of property rights, and completion of final engineering. The activities anticipated to commence beginning in August 2010 construction would include preparation of the marshalling yard, delivery of materials, surveying, staking, vegetation clearing, and grading. Routine "clean-up" activities would be ongoing during project construction, and clean-up and restoration would be planned to be completed on or shortly after the Presidential Substation project becomes operational on June 1, 2011. This schedule is subject to change dependent on timing of CPUC project approval, completion of final engineering and procurement activities, and electric system operational requirements.