



5020 Chesebro Road, Suite 200, Agoura Hills, CA 91301
Tel. 818-597-3407, Fax 818-597-8001, www.aspeneg.com

**PROJECT MEMORANDUM
SCE TRANSMISSION PROJECTS, SEGMENTS 1–11**

To: John Boccio, Project Manager, CPUC
From: Vida Strong, Aspen Project Manager
Date: March 20, 2012
Subject: Weekly Report 213, February 19 to February 25, 2012

INTRODUCTION

This report provides a summary of the construction and compliance activities associated with the following SCE transmission projects:

1. Antelope-Pardee 500 kV Transmission Project, Segment 1, including Antelope Substation expansion;
2. Antelope Transmission Project, Segments 2, 3A and 3B, including the Windhub and Highwind Substations; and
3. Tehachapi Renewable Transmission Project, Segments 4 through 11, including Whirlwind Substation and the expansion of Vincent Substation.

A summary of the Notices to Proceed with construction and Variance Request activity are also provided (see Tables 1 and 2, respectively, near the end of this report). Finally, a summary of Temporary Extra Workspace and non-compliance activity are provided in Tables 3 and 4, respectively.

CPUC/Aspen Environmental Monitors (EM): Jenny Slaughter, Stephanie Jayne, and Allison Roth

SEGMENTS 1-3: ANTELOPE-PARDEE AND ANTELOPE TRANSMISSION PROJECTS

Summary of Activity:

1. Office trailers are set-up at the Highwind Material Yard near Tehachapi in preparation for Segment 3B. The yard contains material for Segment 3B.
2. Construction of Segments 1, 2, and 3A have been completed. Construction of Segment 3B, from Windhub Substation to and including Highwind Substation, is delayed until mid-March 2012. An NTP for Segment 3B construction, Towers 1 thru 14, was issued by the CPUC on February 21, 2012. The NTP for the Highwind Substation was issued by CPUC on March 5, 2012,
3. During the subject period, no work occurred on the Wilderness Line, associated with Segment 3B. Three tubular steel pole (TSP) foundations are completed. Two TSP's are fully erected (H-frame) and the third TSP is partially erected. The remainder of this work will be completed during Segment 3B construction.
4. Construction activities at the Antelope Substation are complete. Testing is ongoing.
5. No materials were stored in the laydown yard at the Antelope Substation during this reporting period. The spoil pile in front of the Antelope construction trailers is covered with gravel and jute netting for potential future use. An SCE office trailer for TRTP 4-11 has been installed adjacent to the spoil pile area.
6. Construction activities at the Windhub Substation included 500 kV switchrack and steel which are 98% complete, spare transformer and MEER building are 99% complete, and lighting, security, miscellaneous clean-up and testing are 99% complete.



7. Restoration on Segment 1 has been recently completed and is still being maintained. The Segment 1 Annual Report for Year 1 was submitted on December 2. Quarterly Reports for Year 2 were submitted on January 31 and February 1.
8. A Variance Request was submitted on February 7th for exemptions of some Segment 1 tower and wire stringing areas from restoration due to livestock grazing. The request is under review.
9. Revegetation for Segments 2 and 3A was completed in April 2011. Ongoing maintenance activities will be documented in Quarterly Reports to the CPUC.

Environmental Compliance:

1. SCE has developed a solution for the channel incision that occurred immediately downstream of the riprapped stream channel at the Windhub Substation site for which an Addendum was approved by the CPUC. California Department of Fish and Game (CDFG) concurred that an amendment to the Streambed Alteration Agreement for this effort is not required. SCE is pursuing the acquisition of an easement from the property owner.

No Project Memoranda were issued for Segment 1-3 construction activities during the subject period. Non-Compliance activities for the project to date are summarized in Table 4.

AGENCY REPRESENTATIVES DURING CONSTRUCTION (OTHER THAN CPUC EMS):

None

TEHACHAPI RENEWABLE TRANSMISSION PROJECT (TRTP) SEGMENTS 4-11

The SCE Tehachapi Renewable Transmission Project was evaluated in accordance with the California Environmental Quality Act and a Certification of Public Convenience and Necessity (CPCN) was granted by the CPUC on December 17, 2009.

SEGMENTS 4, 5, AND 10 - ANTELOPE VALLEY

Summary of Activity

1. Construction activities at the Vincent Substation are complete. Testing is ongoing. There is no scheduled start date for the new control building.
2. Segment 4: Foundation work is 100% complete. Lattice tower erection is 92% complete and TSP erection is 100% complete. A total of 15.64 circuit miles of wire has been installed. The remaining work adjacent to the Antelope Substation will be conducted next week during a scheduled outage. H&M steel and wire crews worked at Midway-Vincent interset Towers M83-T3X and M83-T3 (see Figure 1). The various subcontractors conducted clean-up/punch list items throughout the segment. This segment was energized on February 7.
3. Segment 5: Foundation work is 100% complete. H&M steel crews continued tower assembly and erection of Towers 19, 25, 42, and 88A. Lattice tower erection is 97% complete and TSP erection is 100% complete. A total of 5.68 circuit miles of wire has been installed. H&H Grading continued BMP maintenance and site restoration throughout the segment.
4. Segment 10: Foundation work is 100% complete. Lattice tower erection is 100% complete with a total of 90 towers. Wire stringing is complete with a total of 16.13 circuit miles of wire. KV Structures conducted foundation repairs and cosmetic work. H&H Grading scraped a portion of General Petroleum Road as part of restoration work (see Figure 2).
5. Segment 10 Telecom: Work has been completed.
6. Whirlwind Substation: Remaining work includes the Midway Line cut-in and turnover for test and project completion which is 30% complete.

Environmental Compliance:

1. On January 27, SCE provided the CPUC a red flag warning clarification outlining how they will determine where work occurs during future red flag warning events. The CPUC responded on February 3, expressing concerns to SCE's approach. It was requested that SCE obtain concurrence from LA County and Cal Fire for the implementation guidelines they proposed. The CPUC is awaiting the requested documentation.
2. SCE notified the Lead agencies about an incident that was observed on Segment 5. During construction of the new access road at a tower, fill material was placed on top of a portion of a known cultural site (see Figure 3). No ground disturbance occurred; however, the incident was documented and additional flagging has been installed.
3. The CPUC received a memorandum from SCE on April 11th in regards to topsoil salvage from temporary disturbance sites for restoration and visual requirements for Segments 4, 5 and 10. So far, there has been no salvaging of topsoil in project areas. In response to the memorandum, CPUC has requested that SCE document their topsoil salvaging plans by Project segment. In addition, in response to a May 26th site visit on Segments 7 & 8 regarding top soil salvaging, the HMMP for Segments 4, 5 & 10 will be revised to reflect the top soil salvaging protocols discussed during the site visit. The revised Segments 7 & 8 HMMP was submitted on November 23rd and comments were provided on March 13th. The revised Segments 4, 5, & 10 HMMP was submitted on December 30, 2011.
4. Special-status species observed during the subject period by Biological Monitors included loggerhead shrike, desert kit fox, merlin, Northern harrier, sharp-shinned hawk, and Le Conte's Thrasher.
5. Four new nests discovered during the subject period, included red-tail hawk, great horned owl, and raven.

No CPUC Project Memorandum was issued for Segments 4, 5, and 10 during this reporting period. Non-Compliance activities for the project to date are summarized in Table 4.

Agency Representatives during Construction (other than CPUC EMs):

None

SEGMENTS 6 AND 11 - ANGELES NATIONAL FOREST

The Final EIS was released by the Angeles National Forest (ANF) on September 14, 2010. The ANF Record of Decision was issued on October 4, 2010, and the Special Use Permit is anticipated for release in early October 2011.

Summary of Activity

1. Vincent North and South Material Yards: During the subject period, material delivery occurred. The yards are fully active and construction trailers are setup.
2. Segment 6A Telecom Shoofly work has been completed.
3. Segment 6A: No work occurred during the subject period.
4. Segment 6B: During the subject period, work included access road maintenance grading and drain installation on Loop Roads F and H, vegetation trimming and removal, and BMP installation at various towers and access roads, as well as at helicopter assembly yards (HAYs). Helicopters were utilized for wire removal preparation from Towers 47 to 72.
5. Segment 11A: Construction activity on Segment 11A is now complete with the exception of jumpers at M11-T1 and M10-T5 which are awaiting material.
6. Segment 11D: Crews began removing vegetation and installing BMPs at Gould Substation (see Figure 4).

7. San Gabriel Yard: Demobilization and cleanup of the yard has been completed.
8. Weed abatement activities have been completed on Segments 6 and 11 for the season. Approximately 35 acres of weed abatement has occurred to date.

Environmental Compliance .

1. On February 21st, SCE received clarification that prior to March 1st, construction material and excess soil may be stored on-site and overnight within arroyo toad restriction areas. Storage will be temporary and will be checked by the on-site biological monitors prior to movement of the stored materials.
2. During the subject period, the ANF monitors observed a gate left open at ANF Road 4N18, as well as that off-road vehicles had been using this same road (see Figure 5). The ANF suggested that boulders be moved to block off-road access to the road.
3. Special-status species observed during the subject period by Biological Monitors included loggerhead shrike, San Diego desert woodrat, and Cooper's hawk.

No CPUC Project Memoranda or NCR's were issued for Segments 6 and 11 during this reporting period. Non-Compliance activities for the project to date are summarized in Table 4.

Agency Representatives during Construction (other than CPUC EMs):

Mike Roberts and Kati VinZant, ANF

SEGMENTS 7 AND 8 - LOS ANGELES AND SAN BERNARDINO COUNTIES

Summary of Activity

1. Segments 7 & 8, 66 kV: During the subject period, PAR crews continued restoration work, re-paving paths and installing snow fence within Ayala Park in the City of Chino as part of the 66 kV underground/Chino Substation relocation. Additionally, SCE continued setting two poles in the Interstate 605 (I-605) yard and lowered conductor to the new structures. SCE crews continued work at the San Gabriel dip, framing and setting poles. Henkels and McCoy crews hydroseeded around poles at Legg Lake.
2. Segment 7: Wilson crews mowed, installed BMPs and performed BMP inspections at tower sites and wire setup sites to keep environmental surveys active. Wilson installed conductor across Interstate 210. Wilson continued assembly at six towers. Tri-State continued with foundation construction within Whittier Narrows at Tower M39-T2 and at Towers M33-T1, M34-T1 adjacent to I-605 and M37-T4 adjacent to Highway 60. DCX began work on two foundations within a nursery adjacent to I-605. To date, 100% of the conductor of the existing 220 kV Antelope-Mesa line has been removed and 100% of the structures have been removed. Of the 78 new double circuit 500 kV structures on the Mira Loma-Vincent line, a total of 8.2% of the conductor is strung, 60% of the foundations are complete and the structure assembly is 37% complete.
3. Segment 8, Phase 1: Wilson crews mowed vegetation, installed BMPs and performed BMP inspections at tower sites and wire setup sites to keep environmental surveys active (see Environmental Compliance #1 below). To date, 100% of the conductor and structures have been removed from the existing 220 kV Chino-Mesa and Mira Loma-Walnut and Mira Loma-Olinda lines. Of a total 43 new structures on the double circuit 500 kV Mira Loma-Vincent line, 98% of the foundations are complete (including 100% of the TSPs in the City of Chino Hills) and 88% of the towers are complete.
4. Segment 8, Phase 2: Wilson crews mowed and installed BMPs at tower sites and wire setup sites to keep environmental surveys active. Both 220 kV circuits (Chino-Mira Loma #1 and #2) were energized in June 2011.
5. Segment 8, Phase 3: No work occurred during the subject period.

6. Segment 8, Phase 4: Wilson and DCX crews mowed and installed BMPs at tower sites and wire setup sites to keep environmental surveys active. To date, 100% of the conductor and 95% of the structures on the existing 220 kV Chino-Mesa line have been removed. In total, foundations are 61% complete and lattice steel towers are 45% complete.

Environmental Compliance:

1. A project-wide stop work order was issued on October 19th for work subject to FAA mitigation. SCE was ordered to not perform any new or additional tower construction and conductor stringing in areas that have a high probability of being subject to FAA mitigations. More specifically, conductor stringing in the City of Chino Hills within 1000 feet of any residents should not be undertaken.
2. During the subject period, the CPUC EM spoke with the SCE 66 kV foreman at the I-605 yard about fugitive dust. The 66 kV crew did not have a water truck on-site, so the CPUC EM reminded the foreman to keep vehicle speeds at a minimum to reduce dust.
3. During the subject period, Wilson cleared and grubbed the remainder of the Rancho Vista Material Yard (see Figure 6). The remaining area had been set aside for two years as potential Delhi sands flower loving fly habitat. No flies were found during focused surveys in 2010 or 2011.
4. SCE provided an update to USFWS on the construction status within Montebello Hills on February 21st. Construction activities within Montebello Hills were completed on February 16th. SCE added that inspection and maintenance of BMPS would occur during the nesting season without a biological monitor present, but that if additional work was required, USFWS would be notified.
5. The CPUC EM approved a TEWS request on February 22nd for an additional, paved access road to Wire Setup Site 7.11 on Segment 7.
6. The CPUC EM observed trackout at the entrance to Tower M37-T4 on Segment 7 on February 23rd (see Figure 7). The CPUC EM notified the Burns and McDonnell Environmental Coordinator. The trackout was cleaned immediately and shaker plates were installed at the site.
7. Thirty-five new nests were discovered during the subject period, including Anna's hummingbirds, bushtits, mockingbirds, black phoebes and mourning doves. Buffers for the nests were established by Biological Monitors in accordance with the Nesting Bird Management Plan. The CPUC/Aspen Biologists provided concurrence for two temporary buffer reductions.
8. Coastal California gnatcatcher, burrowing owl, white-tailed kite, merlin, peregrine falcon, northern harrier, San Diego desert woodrat, loggerhead shrike and San Diego black-tailed jackrabbit were observed during the subject period by Biological Monitors.

No Project Memoranda were issued during the subject period for Segments 7 and 8. Non-Compliance activities for the project to date are summarized in Table 4.

Agency Representatives during Construction (other than CPUC EMs):

None

CPUC NOTICES TO PROCEED (NTPS) & ANF PERMITTING

Table 1 summarizes the CPUC Notice to Proceed and ANF permitting activity for the Antelope Transmission Projects, Segments 1-3, and TRTP, Segments 4-11, to date.

TABLE 1
CPUC NTPS & ANF PERMITTING

(Updated 03/20/12)

| NTP #/ Permit | Date Requested | Date Issued | Segment | Description |
|--|-------------------|-----------------|------------------------|--|
| CPUC NTPs, Segments 1-3 | | | | |
| <i>For CPUC NTP and Addendum activity on Segments 1-3 prior to 2010, please see Table 1 in Weekly Reports 106-107.</i> | | | | |
| #26 | 12/18/09 | 01/05/10 | 1 | Expansion of Antelope Substation. |
| CPUC Addendum | 12/21/09 | 01/19/10 | 1 | Permanent AR 19 and access road to Const 34A. |
| CPUC Addendum | 12/21/09 | 01/19/10 | 1 | Permanent refueling basin at Hydrant Yard. |
| #27 | 12/23/09 | 01/05/10 | 3B | Oak Peak Communication Site |
| CPUC Addendum | 01/25/10 | 02/01/10 | 2 | Reclassification of two temporary roads to permanent and relocation of transposition poles. |
| Revised CPUC Addendum | 02/10/10 | 02/19/10 | 2 | Relocate two previously approved transposition towers from Const 110 to Const 105. |
| #28 | 02/10/10 | 02/18/10 | 3B | Highwind Marshaling Yard |
| #29 | 02/10/10 | 03/02/10 | 1 | Relocation of the Sagebrush Transmission Line at the Antelope Substation expansion area. |
| CPUC Addendum | 03/17/10 | 03/26/10 | 3A | Vertical mulching, capping of a portion of the existing roadway, and making this overland route a permanent access for SCE operations and maintenance to Const 43. |
| CPUC Addendum | 04/06/10 | 04/27/10 | 3B | Elimination of transposition towers in Segment 3B. |
| CPUC Addendum | 04/16/10 | 04/22/10 | 1 | Installation of fiber optics surrounding the Antelope Expansion. |
| CPUC Addendum | 05/25/10 | 06/04/10 | 1 | Permanent overland travel routes for Operation and Maintenance inspections. |
| CPUC Addendum | 05/25/10 | 06/04/10 | 2 | Permanent overland travel routes for Operation and Maintenance inspections. |
| CPUC Addendum | 11/23/10 | 12/14/10 | Windhub Substation | Place additional riprap at the channel outlet at Windhub Substation, to mitigate for downstream erosion resulting from 2009/2010 rains. |
| #30 | 12/01/11 | 02/21/12 | 3B | Construction of Segment 3B Towers 1-14. |
| CPUC Addendum | 12/02/11 | Under Review | 3B | Installation of cathodic protection for neighboring pipelines. |
| #31 | 01/16/12 | 03/05/12 | Highwind Substation | Construction of Highwind Substation, Kern County |
| #32 | 12/01/11 | To CPUC | 3B | Construction of Segment 3B Towers 15-75. |
| CPUC NTPs Segments 4-11 | | | | |
| #1 | 01/13/10 | 02/11/10 | 4, 5, 10 | Yard 28 |

| NTP #/ Permit | Date Requested | Date Issued | Segment | Description |
|--------------------------|--|------------------------|----------------|--|
| #2 | 01/28/10 | 03/10/10 | 9 | Vincent Substation Expansion |
| #3 | 03/09/10 | 04/01/10 | 7,8 | Rancho Vista Yard |
| CPUC Addendum | 04/09/10 | 04/19/10 | 9 | Changes to Substation components. |
| #4 | 01/27/10 | 04/26/10 | 7, 8 | Segment 7 and 8 Cell Sites |
| #5 | 01/27/10 | 04/30/10 | 7 | Segment 7 Telecom |
| #6 | 03/29/10 | 05/12/10 | 7,8 | Mesa Materials Storage Yard |
| #7 | 05/12/10 | 05/28/10 | 8 | Segment 8 telecommunications. |
| #7 Mod | 08/20/10 | 08/20/10 | 8 | Minor re-routes to Segment 8 Telecom |
| #8 | 04/27/10 | 06/04/10 | 8 | Segment 8 Contractor Yards |
| #9 | 07/21/10 | 07/29/10 | 7 | Segment 7 Contractor Yards |
| #10 | 04/08/10 | 08/03/10 | 7, 8 | 66 kV re-route and relocation |
| #10 Mod | 01/28/11 | 02/04/11 | 7/8 66 kV | Replace 14 existing wooden H-frames poles with steel H-frame poles in order to support the double 66 kV circuit. |
| #10 Mod | 12/03/10 | Retracted by SCE | 7/8 66 kV | Change the design of the 66 kV line entry into the Chino Substation from underground to overhead. Visual simulation pending. |
| #10 Mod | 03/15/11 | 03/22/11 | 7/8 66 kV | Removal and replacement of 21 wood poles with lightweight steel poles within Rio Hondo Substation. |
| #10 Mod | 04/22/11 | 04/29/11 | 7/8 66 kV | Underground telecom. |
| #10 Mod | 04/22/11 | 05/03/11 | 7/8 66 kV | Chino pole removals. |
| #10 Mod | 05/23/11 | 06/02/11 | 7/8 66 kV | Realignment of approximately 500 feet of 66 kV underground transmission line. |
| #10 Mod | 07/20/11 | 07/25/11 | 7/8 66 kV | Dusty underground connection. |
| #10 Mod | 08/26/11 | 09/01/11 | 7/8 66 kV | New Fiber Optic Underground trench |
| #10 Mod | 08/29/11 | 09/08/11 | 66 kV | Insulator replacement in Montebello Hills |
| #10 Mod | 09/28/11 additional information submitted 10/11/11 | 10/21/11 | 66 kV | Additional work areas and poles. |
| #10 Mod | 10/31/11 | 11/04/11 | 7, 8 66 kV | Additional underground trenching near Edison Avenue. |
| #10 Mod | 11/02/11 | 11/09/11 | 66 kV | Pole removal along Siphon Road. |
| #10 Mod | 12/13/11 | 12/22/11 | 7/8 66 kV | San Gabriel Dip extra work space and vault shift. |
| #10 Mod | 01/31/12 | 03/01/12 | 7/8 66 kV | Removal and installation activities at Pole No. 1431134E. |
| #11 | 05/08/10 | 08/12/10 | 8 | Segment 8 Transmission Line, Chino Hills, Phase I |
| #11 Mod | 09/07/11 | 09/12/11 | 8 | Increased grading limits for access road to towers M57-T1 and M24-T1A |
| #11 Mod | 01/03/12 | 01/05/12 | 8 | Relocation of a distribution pole and use of associated disturbance areas. |
| #11 Mod | 12/19/11 | 01/17/12 | 8 | Structure additions or modifications, and associated structure work areas/access. |
| #12 | 07/28/10 | 08/20/10 | 4, 5, 10 | Segment 4, 5, 10 Contractor Yards |
| #13 | 07/19/10 | 08/24/10 | 8 | Segment 8 Transmission Line, Phase 2 and 3 |

| NTP #/ Permit | Date Requested | Date Issued | Segment | Description |
|------------------|----------------------|----------------|-----------------------|--|
| #14 | 08/25/10 | 09/03/10 | 4 | Partial Transmission Line work associated with an LADWP outage |
| #15 | 08/13/10 | 09/10/10 | 5 | Segment 5 Transmission Line |
| #15 Mod | 03/08/11 | 03/14/11 | 5 | Modification of FOC alignment |
| #15 Mod | 06/16/11 | 06/21/11 | 5 | Additional disturbance areas for grading limits in 5 locations. |
| #15 Mod | 06/16/11 | 06/24/11 | 5 | Temporary additional workspace near Tower 20. |
| #15 Mod | 10/18/11 | 10/25/11 | 5 | Relocate CT 68 and associated extra work space. |
| #16 | 08/30/10 | 09/13/10 | 4 | Segment 4 Transmission Line |
| #17 | 08/10/10 | 09/24/10 | 7 | Segment 7 Transmission Line |
| #17 Mod | 01/13/11 | 02/25/11 | 7 | Segment 7 66 kV wreck-outs. |
| #17 Mod | 07/06/11 | 07/19/11 | 7 | Access road additions, modifications, grading limit modifications, and OPGW splice sites. |
| #17 Mod | 07/15/11 | 07/19/11 | 7 | Removal of existing overhead ground wire and skywrap and replacement with fiber optical ground wire. |
| #17 Mod | 02/24/12 | 03/01/12 | 7 | Extra work space at M32-T4. |
| #18 | 10/13/10 | 10/15/10 | 7 | Potrero Grande Contractor Yard |
| #19 | 10/29/10 | 11/12/10 | 4, 5, 10 | Avenue F Contractor Yard |
| #20 | 10/08/10 | 11/30/10 | 10 | Segment 10 Telecom |
| #20 Mod | 04/19/11 | 05/06/11 | 10 Telecom | Changes to telecom route. ITP/BO acreage confirmation pending. |
| #20 Mod | 06/17/11 | 06/24/11 | 10 Telecom | Additional trenching and vault placement along Oak Creek Road. |
| #21 | 11/18/10 | 12/09/10 | 6 & 11 | Vincent North Material Yard. |
| #21 Mod | 06/10/11 | 06/24/11 | Vincent North MY | Telephone and IT installation at Vincent North Material Yard. |
| #22 | 11/18/10 | 12/09/10 | 6 & 11 | Vincent South Material Yard. |
| CPUC Addendum | 11/22/10 | 12/14/10 | Vincent Substation | Section of road widening and riprap extension for the Vincent Substation expansion. |
| #23 | 12/22/10 | 01/11/11 | 6 & 11 | Material Yard 75 |
| #24 | 11/10/10 | 01/13/11 | 8 | Segment 8 West, Phase 4 Transmission Line. |
| #24 Mod | 06/15/11 | 06/20/11 | 8 | Access road to M3-T3A and M48-T1, Segment 8 Phase 4. |
| #24 Mod | 11/14/11 | 11/17/11 | 8 | Lower 66 kV line at I-605 shoofly. |
| #24 Mod | 11/30/11 | 12/15/11 | 8 | Shift in M52-T2 structure location and associated extra work space and access roads. |
| #24 Mod | To be resubmitted | | 8 | Access road and tower updates. |
| #25 | 11/19/10 | 01/13/11 | 8 | Fullerton (1) and Tonner Canyon (2) Contractor Yards. USFWS/CDFG survey requirements for Tonner Canyon required. Only Fullerton CY approved under NTP #25. |
| #26 | 06/22/10 | 01/14/11 | 9 | Whirlwind Substation. |
| #27 | 01/03/11 | 03/08/11 | 10 | Segment 10 Transmission Line. |
| #27 Mod | 10/13/11 | 10/21/11 | 10 | Relocation of Tower 39, in line shift. |
| #27 Mod | 11/01/11 | 11/10/11 | 10 | Additional guard pole and turning radii locations. |
| #27 Mod | 11/14/11 | 11/21/11 | 10 | Modify road near CT 25. |

| NTP #/ Permit | Date Requested | Date Issued | Segment | Description |
|---|-----------------------------------|------------------------|----------------|---|
| CPUC Addendum | 03/01/11 | 03/17/11 | 9 | Bridge construction to access Whirlwind Substation. |
| #28 | 04/22/11 | 05/06/11 | 6, 11 | Construction Yard 58. |
| #29 | 05/06/11 | 05/13/11 | 6, 11 | San Gabriel Yard. |
| #30 | 05/16/11 | 06/07/11 | 4, 5 | Modifications to the Midway Vincent #3 T/L. |
| #31 | 06/24/11 | 06/30/11 | 11A | Segment 11A Transmission Line Goodrich to Mesa (off ANF) |
| #32 | 09/12/11 09/14/11. 10/13/11 | 11/09/11 | 6A | Towers 1-35 both private and ANF Lands. |
| #32 Mod | 01/18/12 | 02/08/12 | 6A | Additional work areas outside of ANF lands. |
| #33 | 12/02/11 | 01/13/12 | 6B | Towers 35-72 both private and ANF Lands. |
| #34 | 01/24/12 | 02/13/12 | 11D | Gould and Goodrich Substations. |
| | 01/26/12 | Under Review | 6C | Construction of Segment 6C Towers 72-113 on both private and ANF Lands. |
| CPUC Addendum | 03/14/12 | Under Review | 5 | Installation of two H-Frame structures within the Sagebrush alignment to allow of clearance or TRTP conductor. |
| ANF PERMITTING – Segment 1, 6 & 11 | | | | |
| | 11/29/07 | 12/14/07 | 1 | Radio Repeater – installation of a temporary radio repeater site on Sierra Pelona Ridge to provide communication during construction activities tied to the project. Improvement installation began Jan. 11 |
| | 09/27/07 | 12/14/07 | 1 | Geotechnical testing – 23 geotechnical borings are authorized on National Forest lands to provide additional information that will be used in the design of the transmission towers. Notice to proceed was signed Jan 31 to begin work the week of Feb. 3 |
| | | 07/14/08 | 1 | Removal of the 66 kV conductor within the ANF, from Tower 7-3 (near southern Forest boundary) to 16-3 (near Bouquet Reservoir) Phase I. |
| | | 09/23/08 | 1 | Removal of the 66 kV conductor within the ANF, Phase II |
| | | 10/23/08 | 1 | Construction of the 500 kV transmission line and wreck-out of the 66 kV towers in the ANF, Section 2. |
| SUP | | 09/21/11 | 6 | Construction of Segment 6 towers. |
| NTP | | 11/07/11 | 6A | Authorization to start construction of Towers CT1-CT35. |
| NTP | | 01/11/12 | 6B | Authorization to start construction of Towers CT35-CT72. |
| Change Request #1 | 01/05/12 | 01/09/12 | 6 | Radio repeater station locations allowed under SUP. |
| Change Request #2 | 01/20/12 | 01/31/12 | 6 | Use of Turnaround, water tank, and Rincon Red Truck Trail. |
| Change Request #3 | 01/12/12 | 01/31/12 | 6 | Engineering changes to reduce soil cut volume and minimize stockpile locations. |
| Change Request #4 | 02/12/12 | Under Review | 6 | Engineering changes to 6C. |
| Change Request #5 | 02/23/12 | 02/23/12 | 6 | Redbox 16kV Shoofly near Tower 71. |

| NTP #/ Permit | Date Requested | Date Issued | Segment | Description |
|----------------------|-------------------|-----------------|---------|---|
| Change Request #6 | 02/27/12 | 02/29/12 | 6 | Extension to complete wire removal work within Arroyo toad restriction area up to March 3. |
| Change Request #7 | 03/16/12 | Under Review | 6 | Barley Flats Repeater |

VARIANCE & TEMPORARY EXTRA WORKSPACE REQUESTS

Variance Requests and Temporary Extra Workspace (TEWS) Requests submitted to date are summarized in Tables 2 and 3, respectively.

TABLE 2
VARIANCE REQUESTS
(Updated 03/16/12)

| Variance Request | Date Requested | Date Issued | Segment | Description |
|---|-------------------|-----------------|-----------|---|
| Variance Requests, Segments 1-3 | | | | |
| <i>For Variance Request activity on Segments 1-3 prior to 2010, please see Table 2 in Weekly Reports 106-107.</i> | | | | |
| VR #66 | 01/11/10 | 01/19/10 | 1 | Modify the requirements of Mitigation Measure B-1a (Provide Restoration/Compensation for Impacts to Native Vegetation Communities) to fulfill a request from the property owner. |
| VR #67 | 01/15/10 | 01/19/10 | 3A | Modify requirements of Mitigation Measure B-27b and APMs BIO-2 and BIO-7 to preserve cut Joshua trees onsite instead of off-site disposal to the extent possible for habitat creation purposes. |
| VR #68 | 04/09/10 | 04/12/10 | 1 | Release restoration requirements on road to wreck-out Tower 20-4 in Section 3. |
| VR #69 | 05/04/10 | 05/07/10 | 1 | Contractor Yards surrounding Antelope Substation. |
| VR #69 MOD | 07/29/10 | 08/02/10 | 1 | Additional space for storage at Antelope Substation for material being delivered for Antelope, Vincent and Whirlwind substations. |
| VR #70 | 06/02/10 | 06/04/10 | 1 | Additional disturbance areas adjacent to the pole erections for the 220 kV Sagebrush relocation work around the Antelope Substation. |
| VR #71 | 06/22/10 | 06/23/10 | 1 | Change in construction work hours for work on the Sagebrush 220 kV transmission line. |
| VR #71 MOD #1 | 06/24/10 | 06/25/10 | 1 | Expansion of construction hours for Sagebrush 220 kV T/L and foundation installation work at Antelope Substation. |
| VR #71 MOD #2 | 07/08/10 | 07/09/10 | 1 | Further expansion of construction hours for Antelope Substation construction. |
| VR #71 MOD #3 | 11/18/10 | 11/19/10 | 1 | Further expansion of construction hours for Antelope Substation construction. |
| | 02/07/12 | Under Review | 1 | Exemption of restoration requirements in areas where livestock grazing has occurred. |
| Variance Requests, Segments 4-11 | | | | |
| VR #1 | 03/25/10 | 03/26/10 | 9-Vincent | Expand grading area of Vincent substation by 15 feet for temporary turnaround areas for equipment. |

| Variance Request | Date Requested | Date Issued | Segment | Description |
|------------------|------------------|-------------|-----------------------------|--|
| VR #2 | 05/25/10 | 05/27/10 | 7 | Relocation of helicopter landing zone for Segment 7 telecommunications work. |
| VR #3 | 06/08/10 | 06/10/10 | 7 | Clarification of Segment 7 Telecom construction operating hours and to work the weekend dates of June 12, 13, 19, and 20, within the City of Irwindale |
| VR #4 | 08/11/10 | 08/13/10 | 9-Vincent | Utilize a fire hydrant along an unpaved spur road and also place two 10,000-gallon elevated water storage tanks adjacent to the hydrant. |
| VR #5 | 08/20/10 | 08/20/10 | 7 | Night work for Segment 7 Telecom |
| VR #6 | 08/26/10 | 08/26/10 | 8 | Work on weekends for Segment 8 Telecom. |
| VR #7 | 09/10/10 | 09/16/10 | 8 | New wire setup and pull sites for Segment 8 Phase 1 |
| VR#8 | 09/16/10 | 09/16/10 | 8 | Clarification of construction hours for Segment 8 Phase 1 |
| VR #9 | 09/14/10 | 09/20/10 | Yard 28 & Rancho Vista Yard | Hotwork (welding and cutting) at Yard 28 and Rancho Vista Yard. |
| Verbal | 10/08/10 | 10/08/10 | 8, Phases 2 & 3 | Wire sites for construction on Sunday, October 10. |
| VR #10 | 10/08/10 | 10/13/10 | 8 | Additional Phase 2 & 3 wire sites. |
| VR #11 | 10/01/10 | 10/15/10 | 8 | Relief from focused biological survey requirements because of restricted property access, Phase I. |
| VR #12 | 10/06/10 | 10/15/10 | 8 | Additional Phase I wire sites. |
| VR #13 | 11/09/10 | 11/17/10 | 5 | Additional wire stringing sites. |
| VR #14 | 11/17/10 | 11/19/10 | 8 | Additional Shoofly pole in Tonner Canyon, Segment 8, Phase 1 |
| VR #15 | 11/18/10 | 11/19/10 | 5 | Additional guard poles between Highway 14 and Sierra Highway. |
| VR #16 | 11/12/10 | 11/19/10 | 5 | Realign an existing access road at the southeastern corner of the Vincent Substation 500 kV expansion area to allow for the construction of the Segment 5 T/L. |
| VR #17 | Revised 11/17/10 | 11/22/10 | 8 | Additional 66 kV material storage near Rio Hondo and Chino Substations |
| VR #18 | 11/24/10 | 12/01/10 | 5 | Continue use of two existing access roads that are approved under a TEWS |
| VR #19 | Revised 11/23/10 | 12/01/10 | 5 | Additional wire stringing sites. |
| VR #20 | 11/30/10 | 12/02/10 | 8 | Revised alignment of an access road for safer access to tower sites. |
| VR #21 | 12/03/10 | 12/03/10 | 7/8 | Remove fabric on chain-link fence surrounding Mesa MY because of graffiti |
| VR#22 | 11/22/10 | 12/07/10 | 7 | Additional wire stringing sites. |
| VR #23 | 12/03/10 | 12/09/10 | 7 | Ten additional access roads. |
| VR #24 | 12/17/10 | 12/20/10 | 8 | Use of an existing concrete parking area/pad in Tonner Canyon as a helicopter landing zone and equipment staging and parking area, Segment 8, Phase I. |

| Variance Request | Date Requested | Date Issued | Segment | Description |
|------------------|----------------|-------------|---------------|---|
| VR #25 | 12/17/10 | 12/20/10 | 8 | Revision to the Structure Work Area for Tower M73-T2, Segment 8, East (Phase III). |
| VR #26 | 01/06/11 | 01/06/11 | 7 | Revised disturbance areas in Montebello Hills |
| VR #27 | 01/12/11 | 01/13/11 | 7 | Relocation of interset tower M54-T3a |
| VR #28 | 01/14/11 | 01/19/11 | Yard | Grading at Vincent South Material Yard. |
| VR #29 | 01/14/11 | 01/19/11 | Yard | Additional parking areas at Rodeo North and South Contractor Yards. |
| VR #30 | 01/28/11 | 01/28/11 | Yard | Grading at Vincent North Material Yard. |
| VR #31 | 02/04/11 | 02/04/11 | 7, 8 | Revised 66 kV underground alignment along Edison Avenue in the City of Chino |
| VR #32 | 02/04/11 | 02/07/11 | Whirlwind | Temporary offsite equipment loading/unloading and parking area. |
| VR #33 | 02/08/11 | 02/10/11 | 8 | Access route to Tower M0-T6. |
| VR #34 | | 02/11/11 | Whirlwind | Temporary concrete slab within work area (VR #32). |
| #35 | 02/14/11 | 02/14/11 | 8 | Access to additional wire setup sites between Oaks Avenue and Tower M46-T7b. |
| #36 | 02/14/11 | 02/15/11 | 10 Telecom | Move two wood poles approximately 5 feet out of the drainage along Oak Creek Road. |
| #37 | 02/19/11 | 02/24/11 | 6 | Modification to Yard 75 boundaries. |
| #38 | 02/23/11 | 02/25/11 | 8 | Expansion of wire site for Phase 4 work. |
| #39 | 03/01/11 | 03/03/11 | All Yards | Replace fence fabric screening with slats for safety reasons during high wind events. |
| #40 | 03/02/11 | 03/03/11 | 5 | Additional access road to Construct 29. |
| #41 | 03/04/11 | 03/08/11 | 5 | Additional access road improvements. |
| #42 | 03/04/11 | 03/08/11 | 4 | Additional access road improvements. |
| #43 | 03/03/11 | 03/10/11 | 8 | Additional access to Tower M2-T2. |
| #44 | 03/16/11 | 03/18/11 | 8 | Tower M2-T5 and access road shift within SCE ROW |
| #45 | 03/22/11 | 03/25/11 | 5 | Soil Stockpile areas at three locations |
| #46 | 03/25/11 | 04/04/11 | 7 | Temporary disturbance areas for underground disturbance, 66 kV |
| #47 | 04/05/11 | 04/06/11 | 8 | Wire Setup Sites for Tower M2-T2. |
| #48 | 04/06/11 | 04/08/11 | 5,8 | Start of construction prior to Los Angeles County Public Works grading permit issuance. |
| #49 | 04/06/11 | 04/08/11 | 8 | Extended work hours on Segment 8, Phase 2 |
| #50 | 04/05/11 | 04/13/11 | 8 | Turnouts along Sanome Mountain Way. |
| #51 | 03/29/11 | 04/13/11 | 8 | Water bar repair and construction. |
| #52 | 04/11/11 | 04/14/11 | 7 | Additional access to Intersect M54-T3A |
| #53 | 04/05/11 | 04/15/11 | 5, 8 | Permission to build slope stabilization Towers prior to L.A. County Public Works Permit |
| #54 | 04/14/11 | 04/18/11 | 5 | Soil stockpile area near Tower 27 |
| #55 | 04/12/11 | 04/20/11 | 4 | Relocate two towers and associated access roads and disturbance areas within ROW. |
| #56 | 04/13/11 | 04/20/11 | Yards | Installation of temporary power poles to provide power to Vincent North and Vincent South Material Yards. |

| Variance Request | Date Requested | Date Issued | Segment | Description |
|------------------|---------------------------------|----------------|---------|--|
| #57 | 04/07/11 | 04/25/11 | 7 | Additional improvements to Van Tassel Motorway. |
| #58 | 05/02/11 | 05/05/11 | 8 | Tower M48-T4 access road. |
| #59 | 05/06/11 | 05/09/11 | 8 | Segment 8 Phase 1, M49-T1 and M59-T2 additional parking, staging and turn-around areas. |
| #60 | 04/25/11 | 05/13/11 | 7 | Wire Setup Site expansions. |
| #60 Mod | 04/25/11 | 06/06/11 | 7 | Additional Wire Setup Site 7.1a. |
| #61 | 05/11/11 | 05/13/11 | 5 | Additional access off Godde Hill Road |
| #62 | 05/12/11 | 05/18/11 | 7 | Soil stockpile area near M27-T3 |
| #63 | 05/19/11 | 05/23/11 | 8 | Change to previously approved access road at M61-T1, Segment 8 Phase 1. |
| #64 | 05/23/11 | 06/06/11 | 8 | Extra work space to accommodate wire tagging areas. |
| #65 | 05/25/11 | 06/06/11 | 8 | Extra parking, staging and turnaround at Tower M48-T3. |
| #66 | 05/26/11 | 06/06/11 | 5 | Elizabeth Lake access road. |
| #67 | 05/27/11 | 06/06/11 | 8 | Additional workspace near M23-T2A in Segment 8 Phase 1. |
| #68 | 05/10/11 Revised 06/14/11 | 06/24/11 | All | Allow continued use of approved TEWS access roads if nesting birds subsequently move in. |
| #69 | 06/14/11 | CPUC Review | All | Variance to MM AQ-1d |
| #70 | 06/14/11 | 06/30/11 | 5 | Change in pulling site locations at CT 22, 43, 51a & 57. |
| #71 | 06/27/11 | 07/06/11 | 8 | Extra workspace at M57-T2 and M57-T3. |
| #72 | 07/01/11 | 07/08/11 | 8 | Additional workspace at the I-605 Shoofly area |
| #73 | 06/01/11 | 07/08/11 | 10 | Shift in Tower 43 Wire Setup Site. Additional information provided 07/07. |
| #74 | 07/22/11 | 07/28/11 | 11A | Modification of guard pole sites along Segment 11A. |
| #75 | 07/25/11 | 08/03/11 | 11A | Equipment AQ-1d compliance. |
| #76 | 07/18/11 Revised 07/25/11 | 08/03/11 | 5 | Relocation of a Wire Stringing Site near Tower 34. Inquiry sent 07/27. |
| #77 | 07/27/11 | 08/03/11 | 4 | Two additional Wire Stringing Sites near Towers 35 and 51. Inquiry sent 08/01. |
| #78 | 08/03/11 | 08/04/11 | 8 | Relief from focused biological survey requirements because of restricted property access, Phase I. CDFG approval provided. |
| #79 | 08/06/11 | 08/11/11 | 4 | Guard pole site near Tower 52. |
| #80 | 08/10/11 | 08/12/11 | 10 | Roadway reclassification and modifications near Tower 83. |
| #81 | 08/12/11 | 08/18/11 | 10 | Roadway reclassification and modifications near Towers 48 and 49. |
| #82 | 08/18/11 | 08/30/11 | 4 | Wire setup site (WSS) relocations and new WSS and overland travel routes. Inquiry sent 08/22; response submitted 08/26 |
| #83 | 07/26/11 | 08/30/11 | 8 | MA1-T2 and MA1-T4 access road. |
| #84 | 08/30/11 | 09/01/11 | 8 | M54-T1 and M54-T2 Access road and staging area. |

| Variance Request | Date Requested | Date Issued | Segment | Description |
|------------------|---------------------|-------------|-----------|---|
| #85 | 07/15/11 | 09/12/11 | 8 | Additional guard structure sites at Fullerton Road and WSS at M51-T2, M51-T3, M50-T1, M45-T4 and M6-T2. Gnatcatcher acreages pending. |
| #86 | 09/02/11 | 09/12/11 | 4 | Two guard pole sites |
| #87 | 09/09/11 | 09/12/11 | 10 | Use of existing roads between 90th street west and Tower 6 |
| #88 | 09/15/11 | 09/20/11 | 4, 5 & 10 | Allow for the use of six water trucks that don't meet the requirements of MM AQ-1d. |
| #89 | 09/15/11 | 09/22/11 | 10 | Increased turning radii @ CT 67 & 68 and road improvement at CT 74. |
| #90 | 09/26/11 | 10/03/11 | 5 | Extra work space for CT 30. |
| #91 | 09/28/11 | 10/03/11 | 5 | Addition of mats @ CT 45. |
| #92 | 10/01/11 | 10/03/11 | 4 | Segment 4 access road use near Tower 31. |
| #93 | 09/30/11 | 10/05/11 | 5 | Additional Disturbance area near Tower 55A. |
| #94 | 09/28/11 | 10/12/11 | 8 | Widen the curve of an access road leading to Structure M56-T4. |
| #95 | 09/30/11 | 10/12/11 | 5 | Additional disturbance areas at Towers 19, 22, and 25. |
| #96 | 10/12/11 | 10/17/11 | 8 | Guard structure site and access road to Structure MA1-T3. |
| #97 | 10/06/11 | 10/21/11 | 8 | Telecom wire sites at Rose Hills. |
| #98 | 10/22/11 | 11/04/11 | 4 | Additional turning radii and road reclassification associated with Tower M73-T3AX. |
| #99 | 10/20/11 | 11/01/11 | 8 | Extra Workspace for topsoil salvage at M56-T3. |
| #100 | 09/28/11 | 11/04/11 | 8 | Twenty-four staging and turnaround areas. |
| #101 | 11/02/11 | 11/04/11 | 5 | Additional work space at CT 30, 51a and 61. |
| #102 | 11/02/11 | 11/09/11 | 5 | Extra Workspace near Tower 18. |
| #103 | 11/04/11 | 11/09/11 | 5 | Additional guard pole sites. |
| #104 | 11/02/11 | 11/09/11 | 8 | Use of 605 Shoofly as Contractor Yard. |
| #105 | 11/06/11 | 11/14/11 | 5 | Additional workspace at CT 6, 28B, 44, 68 and M113-T3. |
| #106 | 11/09/11 & 11/10/11 | 11/17/11 | 5 | Additional workspace and roadways at CT30. |
| #107 | 11/16/11 | 11/18/11 | 8 | Use of Contractor yard previously approved as TEWS, in Chino. |
| #108 | 11/18/11 | 11/22/11 | 5 | Extra work space near CT 50, 51a and 55. |
| #109 | 12/22/11 | 01/04/12 | 4 | Additional wire stringing site outside of Antelope Substation. |
| #110 | 01/13/12 | 01/10/12 | 8 | Widen road near M55-T2 and M56-T1 in Phase 1. |
| #111 | 01/11/12 | 01/17/12 | 5 | Additional vehicle parking and equipment staging near Tower 25. |
| #112 | 01/12/12 | 01/17/12 | 8 | Permanent removal of the fabric screening surrounding the Mira Loma Contractor yard. |
| #113 | 01/11/12 | 01/27/12 | 7 | Addition of structure work areas in Montebello Hills. |
| #114 | 01/24/12 | 02/03/12 | 5 | Additional disturbance areas at Tower 86. |
| #115 | 02/07/12 | 02/09/12 | 7 | Expansion of Wire Sites and Guard Pole Structures. |
| #116 | 01/27/12 | 03/01/12 | 8 | Additional guard pole sites at M64-T4 and M64-T5. |

| Variance Request | Date Requested | Date Issued | Segment | Description |
|------------------|-------------------------------|--------------|-----------------|---|
| #117 | 02/24/12 | 03/01/12 | 7 | Wire setup site expansions near Structures M33-T1 and M41-T4. |
| #118 | 03/05/12 | 03/07/12 | 7 | Access road near M42-T6 & WSS 7.75. |
| #119 | 03/01/12 | 03/13/12 | 7 | Snub site between M32-T3 and M32-T4. |
| #120 | 03/02/12 | 03/15/12 | 6, Vincent Yard | Access for pedestrian gate at Vincent North Yard. |
| #121 | 03/16/12 | 03/20/12 | 5 | Additional work area near Tower 19. |
| | 02/22/12 | Under Review | 8 | Extra work space @ Tower M60-T1. |
| | 02/22/12 | Under Review | 8 | Running Branch Road staging area. |
| | 01/03/12 Resubmitted 03/20/12 | Under Review | 8 | Segment 8, Phase 4 Access road and structure additions and modifications. |

TABLE 3
TEMPORARY EXTRA WORKSPACE (TEWS) REQUESTS
(Updated 03/20/12)

| TEWS Request | Date Requested | Date Approved | Segment | Description |
|---|----------------|---------------|---------|---|
| TEWS, Segments 1-3 | | | | |
| <i>For TEWS activity on Segments 1-3 prior to 2010, please see Table 3 in Weekly Reports 106-107.</i> | | | | |
| TEWS, Segments 4-11 | | | | |
| #1 | 09/30/10 | 09/30/10 | 7 | Re-phasing work at a tower not previously identified on Rio Hondo–Amador-Jose-Mesa 66 kV |
| #2 | 10/08/10 | 10/08/10 | 4 | Park a boom truck on LADWP access road during the outage |
| #3 | 10/12/10 | 10/12/10 | 8 | Use a wire setup site not previously identified on Chino–Mira Loma No. 1 |
| #4 | 10/20/10 | 10/20/10 | 5 | Extra space from wire truck parking near Vincent Substation. |
| #5 | 10/21/10 | 10/21/10 | 7 | Use a site not previously identified for staging of equipment and materials at Tower M54-T3a. |
| #6 | 11/01/10 | 11/01/10 | 5 | Use of an existing SCE access road. |
| #7 | 11/01/10 | 11/03/10 | 5 | Use of an existing road (Parkwood Drive). |
| #8 | 11/02/10 | 11/02/10 | 8 | Use a site not previously identified for vehicle parking and as a helicopter landing zone. |
| #9 | 11/30/10 | 12/01/10 | 5 | Use 8 existing spur roads as extra parking and turnaround areas |
| #10 | 12/02/10 | 12/02/10 | 7 | Additional access road for on Rio Hondo–Anita No. 2 66 kV. |
| #11 | 12/08/10 | 12/08/10 | 5 | Use an existing spur road near Tower 29, north of Elizabeth Lake Road. |
| #12 | 12/09/10 | 12/09/10 | 7 | Additional access road near Towers M41-T1 through M41-T3 |

| TEWS Request | Date Requested | Date Approved | Segment | Description |
|---------------------|-----------------------|----------------------|----------------|---|
| #13 | 12/14/10 | 12/14/10 | 8 | Access road to Tower M0-T6. |
| #14 | 01/10/11 | 01/10/11 | 8 | Access road to Tower M2-T5 |
| #15 | 01/11/11 | 01/11/11 | 8 | Additional parking area in Tonner Canyon. |
| #16 | 01/17/11 | 01/17/11 | 5 | Additional parking and turnaround area near Tower 54. |
| #17 | 01/18/11 | 01/18/11 | 7 | Use of a dirt road for access to M41-T4 wire sites. |
| #18 | 02/04/11 | 02/04/11 | 7 | Additional access road to Tower M54-T3a. |
| #19 | 02/11/11 | 02/11/11 | 5 | Extension for use of mudpit road north of Elizabeth Lake Road. |
| #20 | 02/15/11 | 02/25/11 | 7 | Crane parking on Brookridge Road in the City of Duarte. |
| #21 | 03/02/11 | 03/02/11 | 8 | Additional parking within Tonner Canyon adjacent to M57-T1 |
| #22 | 03/03/11 | 03/03/11 | 8 | Additional parking within Tonner Canyon adjacent to M57-T3 |
| #23 | 03/03/11 | 03/03/11 | 7 | Additional parking for a crane along Greenbank and Brookridge Roads in the City of Duarte |
| #24 | 03/25/11 | 03/25/11 | 8 | Additional space within Chino Sub for wire stringing. |
| #25 | 03/31/11 | 03/31/11 | 5 | Additional parking on SCE roads near Tower 50. |
| #26 | 04/11/11 | 04/11/11 | 8 | Additional access within Pathfinder Park to Tower M9-T1B. |
| #27 | 04/12/11 | 04/14/11 | 8 | Mid-span access between M3-T5 and M4-T1 to install sleeves. |
| #28 | 04/07/11 | 04/07/11 | 5 | Additional parking/staging area adjacent to Tower 54; original TEWS had expired. |
| #29 | 04/07/11 | 04/07/11 | 5 | Use of private dirt road so that Woodward Brothers could remove their drill; cannot cross Amargosa Creek due to flow. |
| #30 | 05/22/11 | 05/26/11 | 5 | Mat placement to protect drainage pipes along access road at Parkwood Drive. |
| #31 | 06/08/11 | 06/09/11 | 8 | Additional access at the 605 Shoofly. |
| #32 | 05/23/11 | 06/06/11 | 5 | Use of spur road near Tower 26. |
| #33 | 06/07/11 | 06/09/11 | 5 | Extended original TEWS for spur road near Tower 54. |
| #34 | 06/13/11 | 06/14/11 | 11 | Additional parking outside of San Gabriel Yard |
| #35 | 06/28/11 | 06/28/11 | 5 | Additional staging near Tower 44. |
| #36 | 07/08/11 | 07/11/11 | 5 | Additional staging area near Tower 51. |
| #37 | 07/20/11 | 07/20/11 | 8 | Additional access at Rooks Road |
| #38 | 07/20/11 | 07/20/11 | 8 | Additional stage area at M60-T1 |
| #39 | 07/27/11 | 07/27/11 | 8 | Additional staging and turnaround between M54-T1 and M54-T2. |
| #40 | 08/01/11 | 08/01/11 | 5 | Use of spur road for additional parking and staging near Tower 52. |
| #41 | 08/08/11 | 08/12/11 | 5 | Use of disturbed area for parking and equipment staging near Tower 30. |
| #42 | 08/10/11 | 08/10/11 | 8 | New access to Tower MA1-T3 |
| #43 | 08/12/11 | 08/12/11 | 8 | Additional guard pole site on Fullerton Road |

| TEWS Request | Date Requested | Date Approved | Segment | Description |
|--------------|----------------|---------------|---------|---|
| #44 | 08/12/11 | 08/12/11 | 11 | Extra space at guard pole site on Del Mar Avenue |
| #45 | 08/12/11 | 08/12/11 | 8 | Access to distribution poles along Archibald Avenue |
| #46 | 08/08/11 | 08/12/11 | 5 | Use of disturbed area for parking and staging of equipment and vehicles. |
| #47 | 08/18/11 | 08/18/11 | 8 | Additional parking at M64-T4 |
| #48 | 08/19/11 | 08/19/11 | 11 | Overland access to Tower M14-6 |
| #49 | 10/13/11 | 10/13/11 | 8 | Contractor yard, turning area and staging for 66 kV underground work in Ayala Park. |
| #50 | 11/07/11 | 11/14/11 | 5 | Use of three existing spur roads for additional parking near Tower 68 |
| #51 | 11/22/11 | 11/22/11 | 8 | Use of an existing, paved road for additional access on Segment 8, Phase 3. |
| #52 | 12/29/11 | 12/29/11 | 8 | Additional access roads within Rose Hills cemetery. |
| #53 | 01/04/11 | 01/04/11 | 7 | Additional parking and staging area within Legg Lake. |
| #54 | 01/11/12 | 01/18/12 | 5 | Additional parking and staging area near CT 48. |
| #55 | 01/18/12 | 01/18/12 | 5 | Additional parking and staging area near CT 56. |
| #56 | 01/23/12 | 01/27/12 | 5 | Additional parking and staging area near CT 42. |
| #57 | 01/30/12 | 01/30/12 | 8 | Additional parking and staging area on Running Branch Road near M55-T1. |
| #58 | 01/30/12 | 01/30/12 | 8 | Additional access road within Tonner Canyon. |
| #59 | 02/02/12 | 02/03/12 | 8 | Additional parking and staging off of Frame Avenue. |
| #60 | 02/10/12 | 02/16/12 | 7 | Extension of a wire setup site on Segment 7 |
| #61 | 02/22/12 | 02/22/12 | 7 | Road to access a wire setup site on Segment 7 |

NON-COMPLIANCES & INCIDENTS

Table 4 provides a summary of CPUC Non-Compliance Reports and Project Memorandums.

TABLE 4
CPUC NON-COMPLIANCE REPORTS & PROJECT MEMORANDA
(Updated 03/20/12)

| Type | Date | Location | Description |
|--|---|--------------|---|
| NON-COMPLIANCE REPORTS & PROJECT MEMORANDA, SEGMENTS 1-3 | | | |
| <i>For CPUC Non-Compliance Reports & Project Memoranda activity on Segments 1-3 prior to 2010, please see Table 4 in Weekly Reports 106-107.</i> | | | |
| NON-COMPLIANCE REPORTS & PROJECT MEMORANDA, SEGMENTS 1-11 (January 2010 thru the present) | | | |
| CPUC Non-Compliance Reports (NCR): | | | |
| NCR #1 | Issued 02/24/11 Withdrawn 03/24/11 | Project-wide | No notification of wildlife entrapment/mortality from bird deterrent netting. |

| Type | Date | Location | Description |
|-----------------------------|---|----------------------|---|
| NCR #2 | 09/13/11 | Segment 7, 66 kV | TRTP construction activity occurring in the San Gabriel Junction area prior to the installation of exclusionary staking for sensitive resource areas and without resource monitoring. |
| CPUC Project Memoranda (PM) | | | |
| PM #1 | 04/27/10 | Segment 3A | Delivery of equipment to Tower 43 within an ESA without monitors present. |
| PM #2 | 06/23/10 | Segment 8 West CY | Vegetation clearing without preconstruction biological or clearance surveys within TRTP right-of-way. |
| PM #3 | 02/16/11 | Project-wide | No notification provided on 10 separate Level 0 incidences. |
| PM #4 | 02/16/11 | Segment 7 | Construction crews entered area prior to sweep being field validated by CPUC EM. |
| PM #5 | 09/07/11 | Segment 7 | Use of unapproved area for staging material near Greenwood and Saturn Ave, Monterey Park. |
| PM #6 | 12/09/11 | Segment 7 66 kV | Use of unapproved areas for soil disposal. |
| PM #7 | Issued 12/09/11 Retracted 02/03/12 | Segment 5 | Non-reporting of special status species found during focused surveys in areas under construction. |

PROJECT PHOTOGRAPHS



Figure 1: H&M steel crew assembling Midway-Vincent Upgrade Tower M83-T3X, Segment 4.



Figure 2: General Petroleum Access Road scraped by H&H Grading, Segment 10.



Figure 3: BMP fiber roll and fill inadvertently placed over a portion of known cultural site.



Figure 4: Newly installed fiber rolls at Gould Substation, Segment 11D.



Figure 5: An access road gate left open at ANF Road 4N18, Segment 6B.



Figure 6: A crew mows the Rancho Vista Material Yard.



Figure 7: Trackout at the entrance of Tower M37-T4, Segment 7.