

Tehachapi Renewable Transmission Project

CPUC Workshop

November 21, 2006

Presentation Outline

- Study Assumptions
- PPM Manzana Early Interconnection
- Tehachapi Transmission Projects
 - Antelope Transmission Project Segment 1 (A.04-12-007)
 - Antelope Transmission Project Segments 2&3 (A.04-12-008)
 - Tehachapi Renewable Transmission Project
- Key Issues

Key Assumptions


- Permitting
 - All permits for Antelope Transmission Project (ATP) Segments 1, 2, and 3 obtained by 01/07
 - All permits for Tehachapi Renewable Transmission Project (TRTP) obtained by 01/09
 - All Cottonwind permitting obtained from Kern County
- Material Procurement
 - Schedule assumes SCE can initiate engineering, material, and construction contract bid process upon receipt of Draft EIR/DEIS (assumed to be provided to SCE three months before final approvals)
- Construction
 - All 66 kV relocation assumed to be within SCE franchise
 - No restrictions assumed for all 66 kV relocation cutovers
- Estimates
 - Cost and schedule estimates provided without benefit of preliminary engineering

PPM Manzanita Early Interconnection

- Major Components
 - New Cottonwind 220 kV Substation
 - Loop Antelope-Magunden No.2 220 kV transmission line
 - Telecomm facilities for Special Protection System
- Project Dependencies
 - CAISO exception to generator Special Protection System guidelines
 - Conditional Use Permit (Kern County Lead Permitting Agency) & Permit to Construct from CPUC
- Cost Estimate: In Progress
- Schedule

| Major Component | Engineering | | Material | | ROW Acq'd | Construction | | O.D. |
|-----------------------------|-------------|-------|----------|-------|--------------|--------------|-------|-------|
| | Start | End | Start | End | | Start | End | |
| All Early Interconnect Work | 01/07 | 11/07 | 01/07 | 10/07 | 12/08 | 01/08 | 12/08 | 12/08 |


PPM Manzana Early Interconnection




Tehachapi Renewable Transmission Project (TRTP)

- TRTP together with the Antelope Transmission Project Segments 1, 2 and 3 form the Tehachapi Plan of Service evaluated by the CSRTP
- Conceptual Engineering Level Estimates:
 - Total Cost: \$1.839 Billion
 - Schedule: All segments completed by 2013
- Purpose: to interconnect up to 4,500 MW of renewable wind generation in the Tehachapi Wind Resource Area
- Plan of service developed as part of California Southern Region Transmission Planning process

Tehachapi Renewable Transmission Project (TRTP) North Of Vincent Upgrades



Tehachapi Renewable Transmission Project (TRTP) South Of Vincent Upgrades



Segment 1


Antelope-Pardee 500 kV and Antelope Expansion

- Major Components
 - Expanded Antelope Substation and Rating Increase to 500 kV
 - New 25.6-mile Antelope-Pardee single-circuit 500 kV Transmission Line
- Segment 1 Dependencies
 - None
- Preliminary Engineering Level Cost Estimate: \$91.5 million
- Schedule


| Major Component | Engineering | | Material | | ROW Acq'd | Construction | | O.D. |
|-------------------------------|-------------|-------|----------|-------|-----------|--------------|-------|-------|
| | Start | End | Start | End | | Start | End | |
| Antelope Substation Expansion | 12/06 | 08/07 | 06/07 | 02/08 | 12/07 | 09/07 | 12/08 | 12/08 |
| Antelope-Pardee 500 kV T/L | 12/06 | 08/07 | 12/06 | 01/08 | 12/07 | 06/07 | 12/08 | 12/08 |

Segment 1

Antelope-Pardee 500 kV T/L & Antelope Substation Expansion




Without Segment 1



With Segment 1

Initial Antelope Substation Expansion




Segments 2 & 3

Antelope-Vincent and Antelope-Tehachapi 500 kV


- Major Components
 - New 21.0-mile Antelope-Vincent single-circuit 500 kV transmission line
 - New 25.6-mile Antelope-WindHub single-circuit 500 kV transmission line
 - New 9.6-mile WindHub-HighWind single-circuit 220 kV transmission line
 - Two New Tehachapi area substations (WindHub and HighWind)
- Segment 2&3 Dependencies
 - Antelope Transmission Project Segment 1 (Antelope-Pardee)
- Preliminary Engineering Level Cost Estimate: \$180 million
- Schedule

| Major Component | Engineering | | Material | | ROW Acq'd | Construction | | O.D. |
|---------------------------------|-------------|-------|----------|-------|--------------|--------------|-------|-------|
| | Start | End | Start | End | | Start | End | |
| Antelope-Vincent 500 kV T/L | 12/06 | 08/07 | 06/07 | 02/08 | 12/07 | 01/08 | 01/09 | 01/09 |
| Antelope-WindHub 500 kV T/L | 12/06 | 08/07 | 06/07 | 02/08 | 12/07 | 01/08 | 03/09 | 03/09 |
| WindHub-HighWind 220 kV T/L | 12/06 | 08/07 | 06/07 | 02/08 | 12/07 | 01/08 | 03/09 | 03/09 |
| Initial WindHub Sub Facilities | 12/06 | 08/07 | 07/07 | 03/08 | 12/07 | 04/08 | 03/09 | 03/09 |
| Initial HighWind Sub Facilities | 12/06 | 08/07 | 07/07 | 03/08 | 12/07 | 04/08 | 03/09 | 03/09 |

Segment 2 Antelope-Vincent No.1 500 kV T/L




Without Segment 2




With Segment 2

Segment 3

Antelope-WindHub 500 kV & WindHub-HighWind 230 kV



Without Segment 3



With Segment 3

Segment 4

LowWind 500 kV and 220 kV Transmission Elements


- Major Components
 - New 500/220 kV Substation (LowWind) and connection to existing Path 26
 - New 4-mile LowWind-Cottonwind double-circuit 220 kV T/L
 - New 14-mile Antelope-LowWind single-circuit 500 kV T/L (Antelope at 500 kV is part of Segment 9)
- Segment 4 Dependencies for only new 14-mile 500 kV T/L
 - Antelope Transmission Project Segment 1 (Antelope-Pardee)
 - Antelope Transmission Project Segment 2 (Antelope-Vincent No.1 500 kV)
 - Tehachapi Renewable Transmission Project Segment 5 (Antelope-Vincent No.2 500 kV)
 - Portion of Tehachapi Renewable Transmission Project Segment 9 (Antelope at 500 kV)
- Conceptual Engineering Level Cost Estimate: \$318 million
- Schedule* (Antelope Operation at 500 kV part of Segment 9)

| Major Component | Engineering | | Material | | ROW Acq'd | Construction | | O.D. |
|-------------------------------|-------------|-------|----------|-------|-----------|--------------|-------|-------|
| | Start | End | Start | End | | Start | End | |
| New 500/230 kV Substation | 11/08 | 10/09 | 02/09 | 08/10 | 08/10 | 08/10 | 08/11 | 08/11 |
| Path 26 "Loop-In" Connection | 11/08 | 10/09 | 08/09 | 10/10 | 08/10 | 10/10 | 08/11 | 08/11 |
| LowWind-Cottonwind 220 kV T/L | 11/08 | 10/09 | 12/09 | 02/11 | 08/10 | 02/11 | 08/11 | 08/11 |
| Antelope-LowWind 500 kV T/L | 11/08 | 10/09 | 08/09 | 10/10 | 10/10 | 10/10 | 08/11 | 08/11 |


* LowWind radial 220 kV service to Antelope can be implemented six months earlier

Segment 4

LowWind 500 kV Transmission Elements




Without Segment 4




With Segment 4

Segment 4 – LowWind 500/230 kV Substation




Initial Substation Requirements




Ultimate Substation Requirements

Segment 4 – Cottonwind 230 kV Substation (To Be Permitted by Kern County)



Legend
— TRTP 220 kV



Legend
— TRTP 220 kV

Initial Substation Requirements

Ultimate Substation Requirements


Segment 5

Antelope-Vincent No.2 500 kV T/L


- Major Components
 - Removal of both Antelope-Vincent and a portion of the existing Antelope-Mesa 220 kV between Antelope and Vincent Substations
 - New 18-mile Antelope-Vincent No.2 single-circuit 500 kV transmission line in existing ROW
- Segment 5 Dependencies for Simultaneous Outages of Antelope-Vincent and Antelope-Mesa 220 kV Transmission Lines
 - Antelope Transmission Project Segment 1 (Antelope-Pardee)
 - Antelope Transmission Project Segment 2 (Antelope-Vincent)
- Conceptual Engineering Level Cost Estimate: \$46 million
- Schedule

| Major Component | Engineering | | Material | | ROW Acq'd | Construction | | O.D. |
|--------------------------------|-------------|-------|----------|-------|-----------|--------------|-------|-------|
| | Start | End | Start | End | | Start | End | |
| Removal of Existing Facilities | - | - | - | - | N/A | 08/09 | 11/09 | - |
| Antelope-Vincent No.2 500 kV | 11/08 | 10/09 | 02/09 | 04/10 | N/A | 05/10 | 03/11 | 03/11 |

Segment 5 Antelope-Vincent No.2 500 kV T/L



Without Segment 5



With Segment 5

Segment 6

New Replacement Vincent-Rio Hondo No.2 T/L


- Major Components
 - Removal of approximately 27 miles of the existing Antelope-Mesa 220 kV between Vincent Sub and the City of Duarte
 - New 27-mile single-circuit 500 kV transmission line on existing ROW
 - Utilize portion existing Vincent-Rio Hondo No.2 to complete circuit
- Segment 6 Dependencies for Outage of Antelope-Mesa 220 kV
 - Antelope Transmission Project Segment 1 (Antelope-Pardee)
 - Antelope Transmission Project Segment 2 (Antelope-Vincent)
 - Segment 6 can be done in parallel with Segment 5
- Conceptual Engineering Level Cost Estimate: \$475.5 million for Segments 6, 7, & 8
- Schedule

| Major Component | Engineering | | Material | | ROW Acq'd | Construction | | O.D. |
|-----------------------------------|-------------|-------|----------|-------|-----------|--------------|-------|-------|
| | Start | End | Start | End | | Start | End | |
| Remove Antelope-Mesa section | - | - | - | - | - | 02/09 | 09/09 | - |
| Vincent to City of Duarte 500 kV* | 11/08 | 10/09 | 02/09 | 04/10 | N/A | 05/10 | 11/11 | 11/11 |


- Helicopter construction in ANF will result in longer construction time
- Final Engineering required before ordering specific materials (i.e. tower legs)

Segment 6

New Replacement Vincent-Rio Hondo No.2 T/L



Without Segment 6



With Segment 6

Segment 7

New Vincent-Mira Loma 500 kV T/L (Vincent-Mesa Area)

- Major Components:
 - Replace approximately 5 miles of existing Vincent-Rio Hondo No.2 220 kV from Vincent to Angeles National Forest (ANF) boundary with 500 kV T/L
 - Replace the remaining 15 miles of existing Antelope-Mesa 220 kV with new double-circuit 500 kV from the City of Duarte to the Mesa area
 - Relocate several existing 66 kV subtransmission line between the Rio Hondo and Mesa areas
- Segment 7 Dependencies
 - Antelope Transmission Project Segment 1 (Antelope-Pardee)
 - Antelope Transmission Project Segment 2 (Antelope-Vincent)
 - Tehachapi Renewable Transmission Project Segment 6 (Vincent-Rio Hondo)
- Conceptual Engineering Level Cost Estimate: \$475.5 million for Segments 6, 7, & 8
- Schedule


| Major Component | Engineering | | Material | | ROW Acq'd | Construction | | O.D. |
|------------------------------------|-------------|-------|----------|-------|-----------|--------------|-------|--------|
| | Start | End | Start | End | | Start | End | |
| Remove 220 kV Vincent to ANF | - | - | - | - | - | 11/11 | 02/12 | - |
| Remove 220 kV Duarte to Mesa | - | - | - | - | - | 02/09 | 05/09 | - |
| Construct Vincent to ANF 500 kV | 11/08 | 10/09 | 02/09 | 04/10 | N/A | 01/12 | 04/12 | 04/12* |
| Relocate Existing 66 kV | 11/08 | 10/09 | 02/09 | 12/09 | Franchise | 10/09 | 08/10 | 08/10 |
| Construct City of Duarte to Mesa** | 11/08 | 10/09 | 02/09 | 04/10 | N/A | 09/10 | 04/11 | 04/12 |

* Cannot start until completion of replacement Vincent-Rio Hondo No.2


** Cannot construct until 66 kV subtransmission facilities are relocated

Segment 7

New Vincent-Mira Loma 500 kV T/L (Vincent-Mesa Area)



Without Segment 7



With Segment 7

Segment 8

New Vincent-Mira Loma 500 kV T/L (Mesa Area-Mira Loma)



- Major Components:
 - Removal of Mesa area to Mira Loma 220 kV transmission line
 - Rebuild Chino area to Mira Loma Single-Circuit 220 kV to Double-Circuit 220 kV
 - Relocation of existing 66 kV facilities in the Chino area
 - New double-circuit 500 kV between the Mesa area and Mira Loma mostly on existing ROW
- Segment 8 Dependencies
 - Antelope Transmission Project Segment 1 (Antelope-Pardee)
 - Antelope Transmission Project Segment 2 (Antelope-Vincent)
 - Tehachapi Renewable Transmission Project Segment 6 (Vincent-Rio Hondo)
- Conceptual Engineering Level Cost Estimate: \$475.5 million for Segments 6, 7, & 8
- Schedule

| Major Component | Engineering | | Material | | ROW Acq'd | Construction | | O.D. |
|---------------------------------|-------------|-------|----------|-------|-----------|--------------|-------|---------|
| | Start | End | Start | End | | Start | End | |
| Removal Mesa Area-Chino 220 kV | - | - | - | - | - | 02/09 | 05/09 | - |
| Chino-Mira Loma 220 kV Rebuild* | 11/08 | 10/09 | 02/09 | 04/10 | N/A | 10/10 | 03/11 | 03/11 |
| Relocate Existing 66 kV | 11/08 | 10/09 | 02/09 | 12/09 | Franchise | 10/09 | 08/10 | 08/10 |
| Mesa Area-Mira Loma 500 kV | 11/08 | 10/09 | 02/09 | 04/10 | 04/10 | 05/10 | 06/11 | 04/12** |

* Cannot take outage during summer months

** Cannot be energized until completion of Segment 7

New Vincent-Mira Loma 500 kV T/L (Mira Loma-Mesa Area)



With Segment 8


Segment 9

Increase Operation to 500 kV

- Major Components
 - Antelope and WindHub 500 kV facilities
 - Upgrade Vincent 500 and 220 kV facilities
- Segment 9 Dependencies
 - Antelope Transmission Project Segment 1 (Antelope-Pardee)
 - Antelope Transmission Project Segment 2 (Antelope-Vincent No.1)
 - Antelope Transmission Project Segment 3 (Antelope-WindHub)
 - Tehachapi Renewable Transmission Project Segment 4 (LowWind 500 kV Sub)
 - Tehachapi Renewable Transmission Project Segment 5 (Antelope-Vincent No.2)
- Conceptual Engineering Level Cost Estimate: \$571 million
- Schedule


| Major Component | Engineering | | Material | | ROW Acq'd | Construction | | O.D. |
|-------------------------------|-------------|-------|----------|-------|-----------|--------------|-------|-------|
| | Start | End | Start | End | | Start | End | |
| Antelope 500 kV Operation | 08/08 | 08/09 | 10/08 | 03/10 | 12/07 | 03/10 | 03/11 | 03/11 |
| WindHub 500 kV Operation | 08/08 | 08/09 | 10/08 | 03/10 | 12/07 | 03/10 | 03/11 | 03/11 |
| Vincent 500 & 220 kV Upgrades | 11/08 | 10/09 | 02/09 | 08/10 | - | 09/10 | 09/11 | 09/11 |

Ultimate Antelope Substation Expansion




Contains Transmission Information. Distribution limited pursuant to FERC Standards of Conduct

Ultimate Vincent 220kV Substation Expansion




Contains Transmission Information. Distribution limited pursuant to FERC Standards of Conduct

Ultimate Vincent 500kV Substation Expansion



Contains Transmission Information. Distribution limited pursuant to FERC Standards of Conduct

Ultimate WindHub Substation Expansion



Contains Transmission Information. Distribution limited pursuant to FERC Standards of Conduct

Segment 10


New LowWind-WindHub 500 kV T/L

- Major Components
 - New 15-mile LowWind-WindHub single-circuit 500 kV transmission line
- Project Dependencies
 - Antelope Transmission Project Segment 1 (Antelope-Pardee)
 - Antelope Transmission Project Segment 2 (Antelope-Vincent)
 - Antelope Transmission Project Segment 3 (Antelope-WindHub)
 - Tehachapi Renewable Transmission Project Segment 4 (LowWind Substation)
 - Antelope and WindHub Substation Operation at 500 kV
- Conceptual Engineering Level Cost Estimate: \$62 million
- Schedule


| Major Component | Engineering | | Material | | ROW Acq'd | Construction | | O.D. |
|------------------------|-------------|-------|----------|-------|--------------|--------------|-------|-------|
| | Start | End | Start | End | | Start | End | |
| LowWind-WindHub 500 kV | 11/08 | 10/09 | 10/09 | 12/10 | 12/09 | 01/11 | 10/11 | 10/11 |

Segment 10

LowWind-WindHub 500 kV T/L



Without Segment 10



With Segment 10

Segment 11


New Vincent-Mesa (via Gould) 500/220 kV T/L

- Major Components
 - New Pardee-Eagle Rock 220 kV Transmission Line Terminations to Vincent and Gould
 - Removal of 20 mile portion of existing Pardee-Eagle Rock between Vincent and Gould
 - New 22-mile Single-Circuit 500 kV Transmission Line between Vincent and Gould Area
 - Install second circuit on vacant tower position (25-miles) from Gould Area to Mesa
- Segment 11 Dependencies
 - Antelope Transmission Project Segment 1 (Antelope-Pardee)
 - Antelope Transmission Project Segment 2 (Antelope-Vincent No.1)
 - Tehachapi Renewable Transmission Project Segment 5 (Antelope-Vincent No.2)
 - Tehachapi Renewable Transmission Project Segment 6 (Vincent-Rio Hondo)
 - Tehachapi Renewable Transmission Project Segment 7 & 8 (Vincent-Mira Loma)
- Conceptual Engineering Level Cost Estimate: \$95 million
- Schedule


| Major Component | Engineering | | Material | | ROW Acq'd | Construction | | O.D. |
|----------------------------------|-------------|-------|----------|-------|-----------|--------------|-------|-------|
| | Start | End | Start | End | | Start | End | |
| Vincent and Gould Terminations | 11/08 | 10/09 | 10/09 | 12/10 | 12/09 | 05/12 | 01/13 | 01/13 |
| 20 mile 220 kV Removal | - | - | - | - | - | 04/12 | 09/12 | - |
| New Vincent-Gould Area 500 kV | 11/08 | 10/09 | 10/09 | 12/10 | - | 05/12 | 11/13 | 11/13 |
| Circuit on Vacant Tower Position | 07/10 | 06/11 | 07/11 | 09/12 | - | 10/12 | 04/13 | 11/13 |

Segment 11

New Vincent-Mesa 500/230 kV T/L (via Gould)




Without Segment 11



With Segment 11

Gould Substation Arrangement



Key Issues

- Licensing:
 - Single CPCN to be filed by June 29, 2007
 - USFS for south-of-Vincent rights of way
 - All permits assumed to be obtained by January 1, 2009
- Procurement and Construction Schedules:
 - Availability of key components
 - Availability of engineering, procure, and construct (EPC) contractors
 - Outage schedule/seasonal power flows on Path 26
- Cost Estimates
 - Conceptual engineering level cost estimates are +/- 40 % and are done without benefit of preliminary engineering design.
 - Preliminary engineering level cost estimates are +/- 20 % and are done without the benefit of the final engineering design and construction bids.
 - All costs are nominal in current year dollars were based on 2006 costs escalated to account for inflation (3%)
- Schedule
 - Estimates provided without the benefit of engineering design studies
 - Construction duration estimated without detailed outage coordination studies