CPUC ID: EA2015-010

#### PUBLIC UTILITIES COMMISSION

505 VAN NESS AVENUE SAN FRANCISCO, CA 94102-3298



September 23, 2015

Melvin Stark
Manager, Maintenance & Inspection
Southern California Edison (SCE)
3 Innovation Way
Pomona, CA 91768

**SUBJECT:** Audit of SCE's Santa Ana District

Dear Mr. Stark:

On behalf of the Electric Safety and Reliability Branch of the California Public Utilities Commission (CPUC), Richard Kyo of my staff conducted an audit of SCE's Santa Ana District from July 6, 2015 to July 10, 2015. The audit included a review of SCE's records and field inspections of SCE's facilities.

During the audit, my staff identified violations of one or more General Orders (GOs). A copy of the audit findings itemizing the violations is enclosed. Please advise me no later than October 23, 2015, by electronic or hard copy, of all corrective measures taken by SCE to remedy and prevent such violations.

If you have any questions, you can contact Richard Kyo at (213) 576-7081 or richard.kyo@cpuc.ca.gov.

Sincerely,

Fadi Daye, P.E.

Program and Project Supervisor Electric Safety and Reliability Branch

Safety and Enforcement Division

California Public Utilities Commission

Enclosure: Audit Findings

Cc: Elizaveta Malashenko, Director, Safety and Enforcement Division, CPUC Charlotte TerKeurst, Program Manager, Electric Safety and Reliability Branch, CPUC

#### **AUDIT FINDINGS**

Location	SCE Santa Ana District
Date of CPUC Inspection	07/06/2015

### **Explanation of Violation(s):**

# **Late Work Orders**

GO 95, Rule 31.1: Design, Construction, and Maintenance, States in part:

Electrical supply and communication systems shall be designed, constructed, and maintained for their intended use, regard being given to the conditions under which they are to be operated, to enable the furnishing of safe, proper, and adequate service.

GO 165, Section III-C: Record Keeping, States in part:

For all inspections records shall specify the circuit, area, facility or equipment inspected, the inspector, the date of the inspection, and any problems (or items requiring corrective action) identified during each inspection, as well as the scheduled date of corrective action.

SCE's records indicated that from 2012 to 2015, 30 work orders were completed past their scheduled date of corrective action.

During the field inspections, my staff identified the following violations that were not documented and/or addressed by SCE during its last detailed inspection as required by General Order 165:

1.	Location:	Pole No. 990021E
	Previous SCE Visit Details:	10/06/2014
	Date of CPUC Inspection:	07/07/2015
	Explanation of Viole	ation(s):

# Damaged High Voltage Sign

GO 95, Rule 31.1, Design, Construction and Maintenance, states in part:

Electrical supply and communication systems shall be designed, constructed, and maintained for their intended use, regard being given to the conditions under which they are to be operated, to enable the furnishing of safe, proper, and adequate service.

GO 95, Rule 51.6-A, High Voltage Marking, states in part:

Poles which support line conductors of more than 750 volts shall be marked with high voltage signs. This marking shall consist of a single sign showing the words "HIGH VOLTAGE", or pair of signs showing the words "HIGH" and "VOLTAGE", not more than six (6) inches in height with letters not less than 3 inches in height. Such signs shall be of weather and corrosion-resisting material, solid or with letters cut out therefrom and clearly legible.

A high voltage sign attached to this pole was damaged.

2.	Location:	Pole No. 1234272E
	Previous SCE Visit Details:	10/06/2014
	Date of CPUC Inspection:	07/07/2015

# **Explanation of Violation(s):**

# **Communications Ground Wire in the Climbing Space**

GO 95, Rule 18-A1c: Resolution of Safety Hazards and GO 95 Nonconformances, States:

Where a communications company's or an electric utility' actions result in GO nonconformances for another entity, that entity's remedial action will be to transmit a single documented notice of identified nonconformances to the communications company or electric utility for compliance.

A communications ground wire was installed across the climbing space. SCE did not notify the communications company of this GO nonconformance when it last inspected the pole.

3.	Location:	Pole No. 1276226E
	Previous SCE Visit Details:	10/17/2014
	Date of CPUC Inspection:	07/07/2015

## **Explanation of Violation(s):**

### Illegible High Voltage Sign

GO 95, Rule 31.1, Design, Construction and Maintenance, states in part:

Electrical supply and communication systems shall be designed, constructed, and maintained for their intended use, regard being given to the conditions under which they are to be operated, to enable the furnishing of safe, proper, and adequate service.

GO 95, Rule 51.6-A, High Voltage Marking, states in part:

Poles which support line conductors of more than 750 volts shall be marked with high voltage signs. This marking shall consist of a single sign showing the words "HIGH VOLTAGE", or pair of signs showing the words "HIGH" and "VOLTAGE", not more than six (6) inches in height with letters not less than 3 inches in height. Such signs shall be of weather and corrosion—resisting material, solid or with letters cut out therefrom and clearly legible.

A high voltage sign attached to this pole was installed upside down (it appears to have been done intentionally).