

**CPUC Quarterly Meeting**  
**Horizon West Transmission Project Updates**

**March 9, 2026**

# Expected in-service dates for HWT's 2024 CAISO TPP projects continue to target 2031

## Horizon West CAISO Awarded Projects

Project	Planned CPCN Filing Date	Planned In-service Date	Current In-service Date	In-service Date Change
Ironwood (formerly North Gila-Imperial Valley 500kV Line)	September 2025 (Completed)	December 2031	December 2031	N/A
Recon (formerly North of SONGS) Substation	August 2026	December 2031	December 2031	N/A