Sandra Aguilar Team Lead -Compliance Kearny Maintenance & Operations San Diego Gas & Electric Saguila2@SDGE.com



March 4th, 2025

VIA E-MAIL Mr. Fadi Daye, P.E. Program and Project Supervisor Electric Safety and Reliability Branch Safety and Enforcement Division California Public Utilities Commission 505 Van Ness Avenue San Francisco, CA 94102-3298

Subject: SDG&E Response to CPUC Metro District Substation Audit

Dear Mr. Daye:

A substation audit of San Diego Gas & Electric's (SDG&E) Metro District was conducted by the Electric Safety and Reliability Branch of the California Public Utilities Commission (CPUC) staff James Miller on October 14, 2024, to October 18, 2024. A letter was sent to SDG&E on February 5, 2025 identifying the findings by your staff. The table below identifies findings your staff captured during their field inspection, along with the corrective measures SDG&E has taken to remedy these findings. SDG&E has either addressed the findings identified or provided a date when the findings should be addressed.

CPUC Comment	SDGE Comment
Bay Boulevard Substation: The nitrogen blanket pressure indicators on the North and South Bus 69 kV SL&P Transformers displayed readings of less than 0 PSIG.	N2 added for positive pressure.
Bay Boulevard Substation: One capacitor on the west side of the substation's capacitor bank was leaking.	Failed capacitor has been removed and oil residue has been cleaned off concrete pad.
San Ysidro Substation: The Bank 31 and Bank 32 Transformers were both leaking oil.	Cleaned oil residue from CT box conduits and high side bushing flanges. Will continue to monitor leaks.

Otay Substation: The Bank 32 Transformer was leaking	Found loose bolt and bad threads.
oil.	Made repairs, tightened, and
	cleaned.
Telegraph Canyon Substation: The Bank 40 and Bank	Cleaned oil residue from radiator
41 Transformers were both leaking oil.	flanges and Kelman fittings.
	Checked fittings tight. Will
	continue to monitor leaks.
Telegraph Canyon Substation: The sulfur hexafluoride	Gauge replacement ordered.
pressure gauge on the TL 24 138 kV Circuit Breaker was	Expected to be completed by 3Q.
faulty or installed incorrectly	
Miguel Substation: The Bank 60 Transformer was	Cleaned oil residue from radiator
leaking oil	flanges and transformer pad. Will
	continue to monitor leaks.
Sweetwater Substation: The sight glass on the Bank 31	Replaced both sight glasses on the
69 kV Circuit Breaker was broken.	cabinet.
Coronado Substation: The Bank 31 Transformer was	Cleaned oil residue from radiator
leaking oil	flanges and Kelman fittings. Will
	continue to monitor for leaks.
Grant Hill Substation: The Bank 42 Transformer was	Cleaned oil residue from radiator
leaking oil	plugs, Kelman fittings, and LTC
	door. Checked fittings tight. Will
	continue to monitor for leaks.

If you have questions regarding these comments, please do not hesitate to contact me at (619)-751-5256 or at saguila2@sdge.com.

Sincerely, Sandra Aguilar Team Lead - Substation & Transmission Compliance