



May 27, 2021

Andrew Barnsdale
Project Manager
California Public Utilities Commission
505 Van Ness Avenue
San Francisco, CA 94102

Re: Monthly Report Summary #42 for the South Orange County Reliability Enhancement (SOCRE) Project

Dear Mr. Barnsdale:

This report summarizes the compliance monitoring activities that occurred during the period from **April 1 to 30, 2021**, for the South Orange County Reliability Enhancement (SOCRE) Project in Orange County, California. Compliance monitoring was performed one time between April 1 and 30, 2021, to ensure all project-related activities conducted by San Diego Gas and Electric (SDG&E) and its contractors were in compliance with the Final Environmental Impact Report (Final EIR) for the SOCRE Project, as adopted by the California Public Utilities Commission (CPUC) on December 15, 2016.

The CPUC has issued the following Notices to Proceed (NTPs) for the SOCRE Project to SDG&E:

- NTP-1 (October 13, 2017): Geotechnical investigation and hazardous materials abatement at the future San Juan Capistrano Substation.
- NTP-2 (December 18, 2017): Conduct site preparation activities and construction staging at the future San Juan Capistrano Substation.
- NTP-2 Addendum 1 (March 23, 2018): Modified alignment of the interior fence separating the upper and lower yards, removal of three de-energized 138-kilovolt (kV) rack structures and associated hazardous materials abatement activities.
- NTP-3 (April 27, 2018): Rebuild and upgrade of the San Juan Capistrano Substation.
- NTP-4 (October 29, 2018): Transmission and distribution line work.
- NTP-5 (July 26, 2019): Installation of the 138-kV and 230-kV eastern getaways and removal and installation of 12-kV distribution lines.
- NTP-6 (October 30, 2019): Removal and replacement of the existing 138-kV transmission line with a new double-circuit 230-kV transmission line from Rancho Viejo Road southeast to pole 41.
- NTP-6 Addendum 1 (September 29, 2020): Extension of the scope of NTP-6 to pole 42, located just north of the Talega Hub and outside of Marine Corps Base Camp Pendleton.
- NTP-7 (February 4, 2021): Installation of two 230-kV transmission lines, reconfiguration of three 138-kV lines and relocation of a 69-kV line within the Talega Hub and Corridor.

The WSP USA Inc. (WSP), formerly Ecology and Environment, Inc., compliance monitoring team completed onsite compliance checks during this reporting period to verify compliance of ongoing site preparation and construction activities. The CPUC/WSP compliance monitoring team visited the San Juan

WSP USA
425 MARKET STREET
17TH FLOOR
SAN FRANCISCO, CA 94105

Tel.: 415-398-5326
wsp.com



Capistrano Substation site and other project construction areas on April 14, 2021. The WSP site inspection report that summarizes observed construction activities and compliance events, as applicable, and verifies mitigation measures (MMs) and applicant proposed measures (APMs) was completed for the site visit. This report is attached below (Attachment 1).

Project activities in April 2021 were covered under NTP-1, NTP-3, NTP-5, and NTP-7. Construction activities during April 2021 took place within and in the vicinity of the San Juan Capistrano Substation site, along the transmission line corridor, and in other locations in the project area, and included continuing substation site preparation activities; performing hazardous materials abatement at the 12-kV substation facility; constructing the 138-kV gas-insulated substation (GIS) building; installing substation lighting at the 138-kV building; performing grading at the south access road; performing 138-kV/12-kV cable pulling and terminations; performing 138-kV control shelter testing; wiring station light and power cable; installing temporary fiber lines in the south access road; installing temporary security fencing around the 138-kV GIS building structures; installing 138-kV cable poles in the upper yard; installing overhead 138-kV conductors from Serra Park to the substation cable poles; installing grate beams and grate drains at the south access road; and removing the existing 12-kV distribution wooden poles. In addition, SDG&E conducted routine inspection, maintenance, and monitoring activities between April 1 and 30, 2021. Inspection activities included a monthly inspection of the San Juan Capistrano Substation boundary for cleanliness, as well as Storm Water Pollution Prevention Plan (SWPPP) inspections at all construction activity areas to ensure there were no BMP deficiencies or potential non-compliance incidents. No deficiencies in SWPPP BMPs were observed or documented during April 2021. SDG&E conducted monitoring, as applicable, for cultural, paleontological, and biological resources, as well as for Native American concerns.

Project compliance during the April 2021 monitoring period was achieved through regular communication with and reporting by SDG&E. Communication between the CPUC/WSP compliance team and SDG&E has been regular and effective. SDG&E's monthly environmental compliance report for April 2021 provides a compliance summary and includes a description of construction activities, a look-ahead construction schedule, a monthly biological monitoring report, a summary of compliance with project commitments (MMs/APMs), a summary of non-compliance incidents and public complaints (as applicable), a record of SOCRE Project personnel that received safety and environmental awareness training during the reporting month, and a list of upcoming or pending Minor Project Refinements (MPRs) and outstanding agency deliverables.

Overall, the SOCRE Project has maintained compliance with the Mitigation Monitoring, Compliance, and Reporting Program (MMCRP) based on adherence to applicable MMs and APMs and satisfaction of pre-construction requirements and conditions of approval for NTP-1, NTP-2, NTP-2 Addendum 1, NTP-3, NTP-4, NTP-5, NTP-6, NTP-6 Addendum 1, NTP-7, MPR-1, MPR-1 Addendum 1, MPR-1 Addendum 2, MPR-3, MPR-4, MPR-5, MPR-6, MPR-7, MPR-8, MPR-9, MPR-10, MPR-11, MPR-12, and MPR-13.

Compliance Incidents

No compliance incidents were reported during April 2021.

Public Concerns

SDG&E did not receive any complaints during the reporting period of April 2021.

Minor Approvals

No minor approvals occurred during the reporting period of April 2021.



Mr. Andrew Barnsdale
May 27, 2021

Sincerely,

A handwritten signature in blue ink, appearing to read 'J. Donaldson'.

Joseph Donaldson
CPUC Compliance Manager, WSP

cc: Richard Quasarano, Environmental Project Manager, SDG&E

ATTACHMENT 1

CPUC Site Inspection Reports

April 14, 2021



South Orange County Reliability Enhancement Project CPUC Site Inspection Form

Project:	South Orange County Reliability Enhancement (SOCRE) Project	Date:	April 14, 2021
Project Proponent:	San Diego Gas & Electric (SDG&E)	Report #:	VS118
Lead Agency:	California Public Utilities Commission (CPUC)	Monitor(s):	CPUC/WSP Compliance Monitor
CPUC PM:	Andrew Barnsdale, Energy Division	AM/PM Weather:	Partly cloudy, cool, and calm
CPUC CM (WSP):	Joe Donaldson	Start/End time:	1430 to 1600
Project NTP(s):	Notice to Proceed (NTP)-1, NTP-3, NTP-5, and NTP-7		

SITE INSPECTION CHECKLIST (Based on monitor's observations during site visit; responses do not imply that monitor observed all staff, crews, and parts of the project during this inspection)

Safety and Environmental Awareness Program (SEAP)	Yes	No	N/A
Is the SEAP training in place and does it appear to have been completed by all new hires (construction and monitors)?	X		
Erosion and Dust Control (Air and Water Quality)	Yes	No	N/A
Have temporary erosion and sediment control measures (Best Management Practices [BMPs]) been installed?	X		
Are erosion and sediment control measures (BMPs) properly installed (without apparent deficiencies) and functioning as intended during rain events?	X		
Are measures in place to avoid/minimize mud tracking onto public roadways, in accordance with the project's Storm Water Pollution Prevention Plan (SWPPP)?	X		
Is dust control being implemented (i.e., access roads watered, haul trucks covered, soil piles are tarped, streets cleaned on a regular basis)?	X		
Are work areas being effectively watered prior to excavation or grading?	X		
Are measures in place to stabilize soils and effectively suppress fugitive dust?	X		
Equipment	Yes	No	N/A
Are observed vehicles maintaining a speed limit of 15 miles per hour on unpaved roads?	X		
Are observed vehicles/equipment arriving onsite clean of sediment or plant debris?	X		
Are observed vehicles/equipment turned off when not in use?	X		
Work Areas	Yes	No	N/A
Is exclusionary fencing or flagging in place to protect sensitive biological or cultural resources?	X		
Are observed vehicles, equipment, and construction personnel staying within approved work areas and on approved roads?	X		
Are excavations and trenches covered at the end of the day?	X		
Are wildlife escape ramps installed at 100-foot intervals with ramps not exceeding 2:1 slopes?	X		



Biology	Yes	No	N/A
Have preconstruction surveys been completed for biological (coastal California gnatcatcher, least Bell's vireo, southwestern will flycatcher, rare plants) resources, as appropriate?	X		
Are biological monitors present onsite?	X		
Are appropriate measures in place to protect sensitive habitat and/or drainages (i.e., flagging, signage, exclusion fencing, biological monitor, appropriate buffer distance enacted)?	X		
Have wildlife been relocated from work areas? If yes, describe below.		X	
Have impacts occurred to adjacent habitat (sensitive or non-sensitive)? If yes, describe below.		X	
Were any threatened or endangered species observed? If yes, describe below.		X	
If there are wetlands or water bodies near construction activities, are adequate measures in place to avoid impacts on these features?	X		
Have there been any work stoppages for biological resources? If yes, describe below.		X	
Cultural and Paleontological Resources	Yes	No	N/A
Are identified cultural/paleo resources that will not be relocated/salvaged clearly marked for exclusion?			X
Are archaeological and paleontological monitors onsite if needed?	X		
Are appropriate buffers maintained around sensitive resources (e.g., cultural sites)?			X
Have there been any work stoppages for cultural/paleo resources? If yes, describe below.		X	
Hazardous Materials	Yes	No	N/A
Are hazardous materials that are stored or used onsite properly managed?	X		
Are procedures in place to prevent spills and accidental releases?	X		
Are required fire prevention and control measures in place?	X		
Are contaminated soils properly managed for onsite storage or offsite disposal?	X		
Work Hours and Noise	Yes	No	N/A
Are required night lighting reduction measures in place?			X
Is construction occurring within approved hours?	X		
Are required noise control measures in place?			X

AREAS MONITORED (i.e., structure numbers, yards, or substations)

San Juan Capistrano Substation and areas along the transmission line route.

DESCRIPTION OF OBSERVED ACTIVITIES (i.e., mitigation measures [MMs] of particular focus or concern, construction activity, any discussions with first-party monitors or construction crews)

I arrived onsite at the substation at 1430 and met with the onsite Environmental Inspector (EI). No transmission corridor work was occurring, and the Lead Environmental Inspector (LEI) was not onsite.

Work continued at the southern entrance to the substation with construction of the brick boundary wall and small batch concrete pours around the entry gate foundation (Photo 1). Washout of the concrete equipment was completed using plastic-lined cardboard containers (Photo 2). The gravel armoring on the southern slopes of the substation appeared to be on hold (Photo 3).

The 138-kilovolt (kV) gas-insulated substation (GIS) building was nearly ready to be energized. Work was underway to install a fence around the building. The post holes along the southern side of the building were excavated with a hydrovac machine to prevent damage to the underground equipment (Photo 4). Crews were covering the holes with plywood while I was onsite. The soil from the excavation work was stored in an onsite holding pit (Photo 5).


Crews were installing two large tubular steel poles (TSPs) located at the east end of the project site near the 12-kV substation facility (Photo 6). The work was being completed with a large crane parked outside the substation near a public roadway; traffic control measures were in place while work was underway. The work area appeared clean and well contained.

<p>MITIGATION MEASURES VERIFIED (Refer to the Mitigation Monitoring, Compliance, and Reporting Program [MMCRP], e.g., MM BIO-5. Report only on MMs pertinent to your observations today)</p> <p>All project personnel have been through the environmental training with hardhat stickers (MM HAZ-3, MM CUL-1).</p>
<p>RECOMMENDED FOLLOW-UP (i.e., items to check on next visit, minor issues to resolve)</p>
<p>COMPLIANCE SUGGESTIONS OR ADDITIONAL OBSERVATIONS (i.e., suggestions to improve compliance onsite, environmental observations of note)</p>
<p>COMPLIANCE SUMMARY Check all applicable boxes below to indicate new conditions or issues that have occurred since your last visit. Note this information on the monitoring datasheet and document with photographs.</p> <p><input type="checkbox"/> New biological or cultural discovery requiring compliance with MMs, permit conditions, etc.</p> <p><input type="checkbox"/> Potential compliance incident(s) observed. Document incident(s) and potential for environmental resources to be impacted.</p> <p><input type="checkbox"/> New non-compliance issues reported by SDG&E monitors since your last visit. Describe issues and resolution under “compliance suggestions or additional observations” (above) and include SDG&E report identification number.</p>
<p>PREVIOUS NON-COMPLIANCE ITEMS REQUIRING FOLLOW-UP OR RESOLVED TODAY:</p>

REPRESENTATIVE SITE PHOTOGRAPHS			
Date	Location	Photo	Description
04/14/21	San Juan Capistrano Substation		Photo 1 – Brick laying and foundation work at the southern entrance to the substation. Photo facing northwest.

REPRESENTATIVE SITE PHOTOGRAPHS			
Date	Location	Photo	Description
04/14/21	San Juan Capistrano Substation		Photo 2 – Concrete washouts completed using plastic-lined cardboard containers. Photo facing east.
04/14/21	San Juan Capistrano Substation		Photo 3 – Armoring of the southern slopes of the substation was on hold. Photo facing east.

REPRESENTATIVE SITE PHOTOGRAPHS			
Date	Location	Photo	Description
04/14/21	San Juan Capistrano Substation		Photo 4 – Post holes were being excavated along the 138-kV GIS building retaining wall using a hydrovac machine. Photo facing west.
04/14/21	San Juan Capistrano Substation		Photo 5 – Soil from the hydrovac excavation stored in a holding pit. Photo facing south.

REPRESENTATIVE SITE PHOTOGRAPHS			
Date	Location	Photo	Description
04/14/21	San Juan Capistrano Substation		Photo 6 – Installation of two TSPs near the 12-kV substation facility. Photo facing east.

Completed by:	CPUC/WSP Compliance Monitor
Date:	04/19/21

Reviewed by:	Manager
Date:	04/19/21