

Matthew Fagundes

From: Ryan.Stevenson@sce.com
Sent: Tuesday, July 10, 2012 4:06 PM
To: michael.rosauer@cpuc.ca.gov; Matthew Fagundes
Cc: Michael Manka
Subject: Mascot - biweekly report

Mike/Matt,

Below is a status update for Mascot (I received this information last week but was out on vacation so it is dated by one week)

Construction update:

- Planned Substation work for 7/6 to 8/24
 - Construct 66 kV switch rack - Includes construction of the 66 kV low profile switch rack, installation of all above ground conduit and grounding for 66 kV switch rack and associated electrical equipment, and installation of the primary and secondary wiring for 66 kV switch rack
 - Install 66 kV transformer Banks No. 1 and No. 2 - Includes installation of the transformer banks and all associated electrical equipment, installation of the above ground conduit and grounding for 66/12 kV transformer banks, and installation of the primary and secondary wiring for the 66/12 kV transformer banks
 - Complete Testing of the 66 kV equipment
- Planned Transmission work
 - Complete foundation installation by 7/10 (note TSP foundations began installation on 6/13)
 - TSP and Wood Pole Installation and Wire Stringing will start work by approximately 7/9
- Telecom
 - Construction restart date still in process

Environmental update:

- Not much is new on the environmental front. The killdeer nest on site was successful with two of the four eggs hatching. Within a few days of hatching, the killdeer ran off into a nearby field and haven't been seen since. This nest is no longer a constraint on construction. There is one kingbird nesting along the subtrans right of way but we do not believe our work will be within it's buffer. Regardless, we will have our monitor out there to make sure no disturbances will occur.

Next report will be sent early next week (targeting Tuesdays every other week consistent with the past biweekly meetings)

Please let me know if there are any questions.

Thanks,

Ryan Stevenson
Project Manager
Regulatory Affairs
Southern California Edison
2244 Walnut Grove Avenue, Quad 3D, 388K
Rosemead, CA 91770
Office (626) 302-3613 (PAX 23613)
Cell (626) 602-5194
Fax (626) 302-4332 (FAX 24332)