

*Southern California Edison*  
**Presidential Substation Project A.08-12-023**

**DATA REQUEST SET Presidential ED-03 (Part 1)**

**To:** CPUC

**Prepared by:** Daniel Gamboa

**Title:** Construction Project Manager

**Dated:** 05/19/2009

---

**Question 18:**

**Project Description**

The PEA states that transformers would be delivered by heavy-transport vehicles and off-loaded on site by large cranes with support trucks. What about all the other substation facilities (i.e., MEER, lighting, switchracks, etc.)?

**Response to Question 18:**

All other equipment (circuit breakers, disconnect switches, capacitor banks, reactor banks, MEER, lighting, switchrack steel, etc.) would typically be delivered by an Edison crew or an Edison approved contract crew using a 30 or 40 foot flat bed truck, and off-loaded with a Moffet (forklift).