

ID	Task Name	% Complete	Start	Finish	, 2018		Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			Qtr 2, 2020			Qtr 3, 2020		
					Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
1	Final Scenarios Framework Published	100%	1/4/19	1/4/19			◆ 1/4																				
2	Issue Data Requests to SoCalGas and Validate Results	70%	12/10/18	5/30/19																							
3	Workshop: Update for Parties	0%	6/20/19	6/20/19																							
4	Create Synergi inputs and gas use profiles	0%	2/25/19	6/12/19																							
5	Perform Econometric Analysis	57%	1/14/19	9/24/19																							
6	Implied Heat Rate Analysis	100%	1/14/19	6/12/19																							
7	Volatility Analysis	0%	6/26/19	9/18/19																							
8	Gas Commodity Cost Analysis (Difference in Difference)	38%	6/26/19	9/24/19																							
9	Workshop on Hydraulic Inputs and Economic Modeling (estimate, final date announced later)	0%	11/20/19	11/20/19																							
10	Perform PCM Modeling	8%	4/1/19	10/28/19																							
11	Get power flow study results from CAISO (1-in-35)	50%	5/27/19	9/30/19																							
12	CAISO Near-term 2020 1-in-35	100%	5/27/19	5/31/19																							
13	CAISO Mid-term 2025 1-in-35	0%	8/26/19	8/30/19																							
14	CAISO Long-term 2030 1-in-35	50%	9/24/19	9/30/19																							
15	Receive power flow study results from LADWP	7%	5/27/19	9/30/19																							
16	LADWP Near-term 2020 1-in-35	10%	5/27/19	6/28/19																							
17	LADWP Mid-term 2025 1-in-35	0%	7/25/19	7/31/19																							
18	LADWP Long-term 2030 1-in-35	0%	9/24/19	9/30/19																							
19	Run PCM for average EG	3%	8/12/19	9/6/19																							
20	Run PCM for 1-in-10	0%	8/19/19	9/20/19																							
21	Run PCM for 1-in-35	0%	9/2/19	10/28/19																							
22	Perform Hydraulic Modeling	0%	6/13/19	3/20/20																							
23	Perform 1-in-10 Reliability Assessment	0%	6/28/19	2/6/20																							
24	Perform 1-in-35 Reliability Assessment	0%	6/13/19	3/5/20																							
25	Perform Feasibility Assessment	0%	1/1/20	3/20/20																							
26	Publish Update for Parties (estimate, final date announced later)	0%	1/20/20	1/20/20																							
27	Final Results Published	0%	3/23/20	8/7/20																							
28	Compile results and write report	0%	3/23/20	8/7/20																							
29	Published report	0%	8/3/20	8/3/20																							